

**2016 අංක 12 දරන තොරතුරු දැනගැනීමේ
අයිතිවාසිකම පිළිබඳ පනතේ 8 වන වගන්තිය යටතේ
ප්‍රකාශයට පත් කළ යුතු අර්ධ වාර්ෂික වාර්තාව**

2024.01.01 දින සිට 2024.06.30 දින දක්වා

ප්‍රවාහන හා මහාමාර්ග අමාත්‍යාංශය

2016 අංක 12 දරණ තොරතුරු දැනගැනීමේ අයිතිවාසිකම පිළිබඳ පනතේ 8 වන වගන්තිය යටතේ ප්‍රකාශයට පත් කළ යුතු අර්ධ වාර්ෂික වාර්තා - 2024.01.01 දින සිට 2024.06.30 දින දක්වා

අමාත්‍යාංශය - ප්‍රවාහන හා මහාමාර්ග අමාත්‍යාංශය

අමාත්‍ය - ගරු ආචාර්ය බන්දුල ගුණවර්ධන මැතිතුමා

මහාමාර්ග රාජ්‍ය අමාත්‍ය - සිරිපාල ගමලන් මැතිතුමා

ලේකම් - රංජිත් ගංගනාන් රුබසිංහ මහතා

පෙර මහාමාර්ග අමාත්‍යාංශය ලෙස පැවති මෙම අමාත්‍යාංශය 2022 මැයි මස 26 වැනි දින නිකුත් කරන ලද අංක 2281/31 දරන අති විශේෂ ගැසට් පත්‍රය මගින් ප්‍රවාහන හා මහාමාර්ග අමාත්‍යාංශය වශයෙන් නව අමාත්‍යාංශයක් ලෙස ස්ථාපිත කරන ලදී.

තොරතුරු දැනගැනීමේ පනත අනුව ප්‍රවාහන හා මහාමාර්ග අමාත්‍යාංශය විසින් ප්‍රකාශයට පත් කළ යුතු 2024.01.01 දින සිට 2024.06.30 වන දින දක්වා වන අර්ධ වාර්ෂික වාර්තාවෙහි මහාමාර්ග අංශය සඳහා වන අර්ධ වාර්ෂික වාර්තාව මෙසේ ප්‍රකාශයට පත් කරන අතර ප්‍රවාහන අංශය උක්ත කාලය සම්බන්ධයෙන් වන අර්ධ වාර්ෂික වාර්තාව එම අංශයේ තොරතුරු නිලධාරියා විසින් ප්‍රකාශයට පත් කරනු ඇත.

ලිපිනය : මහනැගුම මහමැදුර, 08වන මහල, ඩෙන්සිල් කොබ්බෑකඩුව මාවත, කොස්වත්ත, බත්තරමුල්ල

දුරකථන අංක : 011 2050522 / 011 2887677
විද්‍යුත් තැපෑල : admin@mohsl.gov.lk
වෙබ් අඩවිය : www.mohsl.gov.lk

1. අමාත්‍යාංශයේ සංවිධාන සටහන - ඇමුණුම 01 ඉදිරිපත් කෙරේ.

2. අමාත්‍යාංශය තුළ ස්ථාපිත අංශ හා එහි කාර්යභාරය

අංශය	කාර්යභාරයන්	බලතල	අනුගමනය කරනු ලබන රීති, නියෝග හා උපදේශ
පාලන අංශය	<ul style="list-style-type: none"> අමාත්‍යාංශයේ යටිතල පහසුකම් කාර්යක්ෂමව හා සඵලදායී ආකාරයට සැපයීම, ගොඩනැගිලි, යන්ත්‍ර සූත්‍ර හා නඩත්තු සම්බන්ධයෙන් අදාළ ආයතනයන්ගෙන් සේවා ලබා ගැනීම හා පවත්වාගෙන යෑම. දෛනිකව අමාත්‍යාංශය වෙත ලැබෙන හා බැහැර යැවෙන ලිපි සම්බන්ධයෙන් කටයුතු කිරීම හා එහි සාධනීය බව සහතික කිරීම. අමාත්‍යාංශයේ ආරක්ෂක කටයුතු සහ පවිත්‍රතා කටයුතු නිසි පරිදි පවත්වාගෙන යාම. අමාත්‍යාංශ නිලධාරීන්ගේ රාජකාරි දුරකතන බිල්පත් පියවීම. අමාත්‍යාංශ නිලධාරීන්ගේ සහ මාර්ග සංවර්ධන අධිකාරියෙන් අනුයුක්ත කර ඇති නිලධාරීන්ගේ පෞද්ගලික ලිපිගොනු නඩත්තු කිරීම. අමාත්‍යාංශ කටයුතු සඳහා අවශ්‍ය ප්‍රවාහන පහසුකම් සැපයීම. අමාත්‍යාංශයේ සියළු වාහන ලියාපදිංචි කිරීම, නඩත්තු කිරීම, රක්ෂණය කිරීම, ආදායම් බලපත්‍ර ලබා ගැනීම හා සියළු සංචිත වාහන සඳහා ඉන්ධන සැපයීම. වාහන අනතුරු සම්බන්ධයෙන් පියවර ගැනීම හා අදාළ අනතුර සඳහා රක්ෂණ වන්දි නිසි පරිදි ලබා ගැනීම. අමාත්‍යාංශ නිලධාරීන්ගේ සහ මාර්ග සංවර්ධන අධිකාරියේ නිලධාරීන්ගේ විදේශ සංචාර සම්බන්ධ විදේශ ගමන් බලපත්‍ර, වීසා, ගමන් වියදම් හා දීමනා ලබා දීම පිළිබඳ කටයුතු හා දිවයිනෙන් බැහැර යාම සඳහා අවසර ගැනීමේ කටයුතු ඉටු කිරීම. 	<ul style="list-style-type: none"> ආයතන සංග්‍රහය මුදල් රෙගුලාසි රාජ්‍ය සේවා කොමිෂන් සභා කාර්යය පටිපාටික රීති රාජ්‍ය පරිපාලන වක්‍රලේඛ ජනාධිපති වක්‍රලේඛ මුදල් අමාත්‍යාංශ වක්‍රලේඛ විශ්‍රාම වැටුප් වක්‍රලේඛ ප්‍රසම්පාදන මාර්ගෝපදේශ සංග්‍රහය අති විශේෂ ගැසට් පත්‍ර 2016 අංක 12 දරණ තොරතුරු දැනගැනීමේ අයිතිවාසිකම පිළිබඳ පනත <p>උක්ත අණපනත් මගින් ලබා දුන් හා අභිනියෝජනය කළ බලතල ප්‍රකාරව</p>	<ul style="list-style-type: none"> ආයතන සංග්‍රහය මුදල් රෙගුලාසි රාජ්‍ය සේවා කොමිෂන් සභා කාර්යය පටිපාටික රීති රාජ්‍ය පරිපාලන වක්‍රලේඛ ජනාධිපති වක්‍රලේඛ මුදල් අමාත්‍යාංශ වක්‍රලේඛ විශ්‍රාම වැටුප් වක්‍රලේඛ ප්‍රසම්පාදන මාර්ගෝපදේශ සංග්‍රහය අති විශේෂ ගැසට් පත්‍ර 2016 අංක 12 දරණ තොරතුරු දැනගැනීමේ අයිතිවාසිකම පිළිබඳ පනත <p>උක්ත අණපනත් වලට අදාළ විධිවිධාන යටතේ</p>

	<ul style="list-style-type: none"> • අමාත්‍යාංශ නිලධාරීන්ගේ නිවාඩු, අතිකාල හා ගමන් වියදම් සම්බන්ධයෙන් කටයුතු කිරීම. • අමාත්‍යාංශ නිලධාරීන් සඳහා ආපදා ණය, දේපල ණය, යතුරුපැදි ණය, උත්සව අත්තිකාරම් ලබා දීම සම්බන්ධ කටයුතු සහ අග්‍රහාර රක්ෂණ ඉල්ලුම් කිරීම සම්බන්ධ කටයුතු කිරීම. • අමාත්‍යාංශය මගින් ඉදිරිපත් කරනු ලබන අමාත්‍ය මණ්ඩල සංදේශ, අමාත්‍ය මණ්ඩලය වෙත යොමු කිරීම හා තීරණ අදාළ පාර්ශව වෙත දැන්වීම. • පාර්ලිමේන්තු ප්‍රශ්න, උපදේශක කාරක සභා යෝජනා, මහජන පෙත්සම්, මානව හිමිකම් කඩවීම් හා විවිධ පාර්ශවයන්ගෙන් ලැබෙන පැමිණිලි, යෝජනා හා ඉල්ලීම් සඳහා සුදුසු පියවර ගැනීම. • 2016 අංක 12 දරන තොරතුරු දැනගැනීමේ අයිතිවාසිකම් පිළිබඳ පනත ක්‍රියාත්මක කිරීම. • ගරු අමාත්‍යතුමා, නියෝජ්‍ය අමාත්‍යතුමා, ලේකම් සහ අමාත්‍යාංශ මාණ්ඩලික නිලධාරීන්ගේ රාජකාරි ගමන් වලදී නවාතැන් පහසුකම් වෙන් කිරීම සහ බිල්පත් නිරවුල් කිරීම. • අනුග්‍රාහක දුම්රිය ප්‍රවේශපත් සහ දුම්රිය ගමන් බලපත්‍ර නිකුත් කිරීම. • මාණ්ඩලික නිලධාරීන් සඳහා අත්තිකාරම් ලබා දීම, අත්තිකාරම් පියවීම, ලේඛනගත කිරීම හා ලේඛන යාවත්කාලීන කර පවත්වාගෙන යාම, සුළු නඩත්තු කටයුතු සහ විවිධ සුළු මුදල් ගෙවීම් සම්බන්ධ සුළු මුදල් අග්‍රිම ලබා ගැනීම හා පියවීම. • කණිෂ්ඨ කාර්ය මණ්ඩලය සඳහා නිල ඇඳුම් දීමනා අනුමත කිරීම, භාෂා පරිවර්තන වෙනුවෙන් ගෙවීම් නිරවුල් කිරීම, ගෙවල් කුලී දීමනා අනුමත කිරීම, අමාත්‍යාංශ නිලධාරීන්ගේ සංග්‍රහ වියදම්, විවිධ වියදම් ප්‍රතිපූර්ණය කිරීම හා වියදම් නිරවුල් කිරීම. • ජනාධිපතිවරණය, මහමැතිවරණය, පළාත් සභා මැතිවරණය හා පළාත් පාලන මැතිවරණ ඇතුළු ඡන්ද විමසීම් වලට අදාළ මැතිවරණ වකුලේඛ අදාළ පාර්ශව වෙත දැනුම් දීම, එම මැතිවරණ වලට අදාළව තැපැල් ඡන්දය 		
--	---	--	--

	<p>දීම සම්බන්ධීකරණය සහ මැතිවරණ රාජකාරි සඳහා නිලධාරීන් පත්කිරීමේ කටයුතු සහ මැතිවරණ රාජකාරි වෙනුවෙන් ගෙවීම් නිරවුල් කිරීමේ කටයුතු.</p> <ul style="list-style-type: none"> • පාලන අංශයේ ඉන්වෙන්ට්‍රි ලේඛණ පවත්වාගෙන යාම සහ අංශයට අදාළ ලිපිද්‍රව්‍ය ඉල්ලුම් කිරීම, භාර ගැනීම හා බෙදා හැරීම. • රාජ්‍ය පරිපාලන අමාත්‍යාංශය, මුදල් හා ක්‍රම සම්පාදන අමාත්‍යාංශය ඇතුළු අනෙකුත් රජයේ ආයතන වලින් ලැබෙන චක්‍රලේඛ හා නියෝග වෙන් වෙන් වශයෙන් ගොනු කිරීම හා යාවත්කාලීන කර පවත්වාගෙන යාම. • සිංහල - ඉංග්‍රීසි සහ ඉංග්‍රීසි - සිංහල භාෂා පරිවර්තන කටයුතු පරිවර්තන කටයුතු . • අමාත්‍යාංශ යටතේ ඇති මාර්ග සංවර්ධන අධිකාරියේ ව්‍යාපෘති වල නව පත්කිරීම්, සේවා දිර්ඝ කිරීම, නිවාඩු අනුමත කිරීම ඇතුළු ආයතනික කටයුතු. • ජනාධිපති කාර්යාලය මගින් ලැබෙන පැමිණිලි, යෝජනා හා ඉල්ලීම් සඳහා සුදුසු පියවර ගැනීම. 		
<p>ගිණුම් අංශය</p>	<ul style="list-style-type: none"> • අමාත්‍යාංශය වෙත වාර්ෂික අයවැය මගින් වෙන් කරනු ලබන ප්‍රතිපාදන හැසිරවීම, මෙහෙයවීම හා පාලනය කිරීම. • ගිණුම් අමාත්‍යාංශය සඳහා කාර්යක්ෂම සහ ඵලදායී මූල්‍ය කළමනාකරණ පද්ධතියක් ක්‍රියාත්මක කිරීම. • අමාත්‍යාංශය යටතේ පාලනය වන මාර්ග සංවර්ධන අධිකාරිය හා රාජ්‍ය භාණ්ඩාගාරය අතර සම්බන්ධීකරණ කාර්යයේ නියැලෙමින් ව්‍යාපෘති සඳහා අයවැය අරමුදල් ක්‍රමවත්ව උපයෝජනය කිරීම. 	<ul style="list-style-type: none"> • 2018 අංක 19 දරන විගණන පනත • 2021 අංක 30 දරන විසර්ජන පනත • මුදල් රෙගුලාසි • ප්‍රසම්පාදන මාර්ගෝපදේශ සංග්‍රහය • ප්‍රසම්පාදන අත්පොත • මුදල් අමාත්‍යාංශයේ චක්‍රලේඛ • ආයතන සංග්‍රහය • රාජ්‍ය පරිපාලන චක්‍රලේඛ 	<ul style="list-style-type: none"> • 2018 අංක 19 දරන විගණන පනත • 2021 අංක 30 දරන විසර්ජන පනත • මුදල් රෙගුලාසි • ප්‍රසම්පාදන මාර්ගෝපදේශ සංග්‍රහය • ප්‍රසම්පාදන අත්පොත • මුදල් අමාත්‍යාංශයේ චක්‍රලේඛ • ආයතන සංග්‍රහය • රාජ්‍ය පරිපාලන චක්‍රලේඛ

සංවර්ධන
අංශය

මෙම අංශයේ කාර්යය භාරයන් ඉඩම් අංශය හා ග්‍රාමීය මාර්ග සංවර්ධන අංශය ලෙස මූලික කොටස් දෙකකට බෙදා දැක්විය හැක.

ඉඩම් අංශය -

- නව ව්‍යාපෘති ඉදිකිරීමේදී හා පුනුරුත්ථාපනය කිරීමේදී අවශ්‍ය වන ඉඩම් අත්කර ගැනීමේ හා ප්‍රතිස්ථානගත කිරීමේ විශේෂ කමිටුවක් පැවැත්වීම.
- මහජන දුක් ගැනවිලි විසඳීමට සහාය වීම.
- ජනාධිපති ලේකම් කාර්යාලය, පාර්ලිමේන්තු කාරකා සභා, ඔම්බුඩ්ස්මන් කාර්යාලය වැනි ආයතන වලට තොරතුරු ලබා දීම සහ එම ආයතන සමඟ මනා සම්බන්ධීකරණයක් පවත්වාගෙන යාම.
- අදාළ ව්‍යාපෘතිය, ඉඩම් අමාත්‍යාංශය, රජයේ මුද්‍රණාලය, තක්සේරු දෙපාර්තමේන්තුව, ප්‍රාදේශීය ලේකම් කාර්යාල වැනි ව්‍යාපෘති වලට අදාළ ආයතන සමඟ මනා සම්බන්ධීකරණයක් පවත්වා ගෙන යාම.

ග්‍රාමීය මාර්ග අංශය -

- වඩා ඵලදායී වූ ග්‍රාමීය ප්‍රවේශ මාර්ග පද්ධතියක් ඇති කිරීමටත්, ආර්ථික හා සාමාජික සංවර්ධනයටත් මනා පිටුවහලක් වෙමින් ග්‍රාමීය මාර්ග සංවර්ධන ව්‍යාපෘති ක්‍රියාත්මක කරනු ලබන අතර ග්‍රාමීය මාර්ග සංවර්ධනය සඳහා ආයෝජන ඉහළ නංවමින් වඩාත් ශක්තිමත් මාර්ග ජාලයක් ඉදි කිරීම තුළින් ග්‍රාමීය ප්‍රජාවගේ සමාජ ආර්ථික සංවර්ධනය සඳහා දායකත්වයක් සැපයීම.
- වාර්ෂික වැඩ සැලැස්ම හා වකුලේඛ සකස් කිරීම.
- අදාළ සැලැස්ම හා වකුලේඛ අනුව ග්‍රාමීය මාර්ග සංවර්ධනය සඳහා යෝජනා කැඳවීම.
- සංවර්ධනය කිරීම සඳහා අවශ්‍ය නිර්දේශ ලබා ගැනීම හා ඇස්තමේන්තු සකස් කිරීම.

- ඉඩම් අත්පත් කර ගැනීමේ පනත (460 වන අධිකාරිය)
- 2014 මැයි මස 30වන දින අංක 1864/54 දරන අති විශේෂ ගැසට් පත්‍රය
- 2016 නොවැම්බර් මස 04 වන දින අංක 1991/47 දරන අති විශේෂ ගැසට් පත්‍රය
- 2016 නොවැම්බර් මස 18 වන දින අංක 1993/26 දරන අති විශේෂ ගැසට් පත්‍රය
- 2016 අංක 12 දරන තොරතුරු දැනගැනීමේ අයිතිවාසිකම පිළිබඳ පනත
- ආයතන සංග්‍රහය
- වරින් වරට නිකුත් කරන ලද පරිපාලන, මුදල් අමාත්‍යාංශ හා වෙනත් වකුලේඛ

- ඉඩම් අත්පත් කර ගැනීමේ පනත (460 වන අධිකාරිය)
- 2014 මැයි මස 30වන දින අංක 1864/54 දරන අති විශේෂ ගැසට් පත්‍රය
- 2016 නොවැම්බර් මස 04 වන දින අංක 1991/47 දරන අති විශේෂ ගැසට් පත්‍රය
- 2016 නොවැම්බර් මස 18 වන දින අංක 1993/26 දරන අති විශේෂ ගැසට් පත්‍රය
- ආයතන සංග්‍රහය
- වරින් වරට නිකුත් කරන ලද පරිපාලන, මුදල් අමාත්‍යාංශ හා වෙනත් වකුලේඛ

	<ul style="list-style-type: none"> • උපයෝජිත අරමුදල් තුළින් මූල්‍යමය කාර්යසාධනයන් ඊට සමගාමීව සිදුකරනු ලබන වැයබරත් නිරීක්ෂණය කර ගිණුම් අංශයේ මූල්‍යමය තත්ත්වය පිළිබඳ වාර්තා කිරීම . 	<p>උක්ත අණපනත් මඟින් ලබා දුන් හා අභිනියෝජනය කළ බලතල ප්‍රකාරව</p>	<p>උක්ත අණපනත් වලට අදාළ විධිවිධාන යටතේ</p>
<p>අභ්‍යන්තර විගණන අංශය</p>	<p>අමාත්‍යාංශය සඳහා වාර්ෂික ඇස්තමේන්තු මඟින් වෙන් කරන ලද ප්‍රතිපාදන තුළින් සිදු කෙරෙන මුදල් හා පරිපාලන කටයුතු පිළිබඳ අභ්‍යන්තර පාලනයට සහභාගී අදාල ප්‍රතිපාදන මුදල් රෙගුලාසි හා අදාල වකුලේඛ උපදෙස් ප්‍රකාරව උපයෝජනය කර ඇති බව තහවුරු කිරීම හා එසේ මුදල් පරිහරණය තුළ ඇතිවන වැරදි හා වංචා වැළැක්වීම හා අනාවරණය කර ගැනීමට අදාළව,</p> <ul style="list-style-type: none"> • මූල්‍ය ගනුදෙනු සම්බන්ධයෙන් සිදු විය හැකි වැරදි හා වංචා මඟහරවා ගැනීමට අවශ්‍ය අභ්‍යන්තර සෝදිසි හා පාලන ක්‍රමයන් හඳුන්වා දීම. • ගිණුම් හා වෙනත් වාර්තාවන්හි විශ්වාසනීයත්වය තහවුරු වන අයුරින් නිවැරදි මූල්‍ය ප්‍රකාශනයන් සකස් කිරීම සඳහා පවතින ගිණුම් පිළිවෙත් පිළිබඳ සමාලෝචනයන් සිදු කිරීම. • වත්කම් සුරක්ෂිතව තබා ගැනීම හා ඒවා ආරක්ෂා කර ගැනීම සඳහා සුදුසු පියවරයන් ගෙන ඇති බවට තහවුරු කිරීම. • රජය මඟින් නිකුත් කරනු ලබන වකුලේඛ හා උපදෙස් ප්‍රකාරව එකී නීතිරාමු තුළ විධිමත් හා සාර්ථක අභ්‍යන්තර පාලනයක් සිදුවන්නේ දැයි සොයා බැලීම. • අමාත්‍යාංශය යටතේ පවතින විදේශාධාර ව්‍යාපෘති වල ප්‍රගතිය යෝජිත සැලසුම් හා අනුකූල වන බව තහවුරු කිරීම හා අවශ්‍ය අවස්ථා වලදී විශේෂ විමර්ෂණ සිදු කිරීම තුළින් ඇති විය හැකි දුර්වලතා අවම කිරීමට කටයුතු කිරීම. 	<ul style="list-style-type: none"> • 2018 අංක 19 දරන විගණන පනත • මුදල් රෙගුලාසි • ආයතන සංග්‍රහය • කළමනාකරණ විගණන දෙපාර්තමේන්තුවේ DMA/01/2019 දරන වකුලේඛය <p>උක්ත අණපනත් මඟින් ලබා දුන් හා අභිනියෝජනය කළ බලතලප්‍රකාරව</p>	<ul style="list-style-type: none"> • 2018 අංක 19 දරන විගණන පනත • මුදල් රෙගුලාසි • ආයතන සංග්‍රහය • කළමනාකරණ විගණන දෙපාර්තමේන්තුවේ DMA/01/2019 දරන වකුලේඛය <p>උක්ත අණපනත් වලට අදාළ විධිවිධාන යටතේ</p>

	<ul style="list-style-type: none"> • ක්‍රියාත්මක ආයතන වෙත ප්‍රමාණවත් ප්‍රතිපාදන නිදහස් කිරීම හා උපදෙස් ලබා දීම. • ප්‍රාදේශීය මට්ටමවල සමිති හා එහි ක්‍රියාකාරී නිලධාරීන් දැනුවත් කිරීමේ වැඩසටහන් පැවැත්වීම. • ක්ෂේත්‍ර පරීක්ෂණ / නිරීක්ෂණ පැවැත්වීම. 	<p>උක්ත අණපනත් මඟින් ලබා දුන් හා අභිනියෝජනය කළ බලතල ප්‍රකාරව</p>	<p>උක්ත අණපනත් වලට අදාළ විධිවිධාන යටතේ</p>
<p>සැලසුම් හා මෙහෙයුම් අංශය</p>	<ul style="list-style-type: none"> • ව්‍යාපෘති සඳහා සම්බන්ධවන සියලු පාර්ශවයන්ගේ උපදෙස් අනුව මහාමාර්ග අංශයේ ප්‍රතිපත්ති සකස් කිරීම. • මහාමාර්ග අංශයේ ව්‍යාපෘති සඳහා සැලසුම් සකස් කිරීම, ක්‍රියාත්මක කිරීම හා අධීක්ෂණය කිරීම. • රජයේ ප්‍රමුඛතා හා අයවැය ප්‍රතිපාදන අනුව වාර්ෂික කාර්යසාධන ක්‍රියාවලිය සකස් කිරීම. • වාර්ෂික අයවැය සාකච්ඡා සඳහා වාර්ෂික කාර්යය සාධන වාර්තා හා ප්‍රගති වාර්තා සැකසීම. • මහාමාර්ග අංශයට අදාළ දත්ත රැස් කිරීම හා විවලනයන්ට අනුව යාවත්කාලීන කර දත්ත පද්ධතියක් සැකසීම. • අමාත්‍යාංශයට අනුබද්ධිත ප්‍රමුඛ ව්‍යාපෘති සඳහා ව්‍යාපෘති සම්බන්ධීකරණ කමිටු රැස්වීම් පැවැත්වීම හා සම්බන්ධීකරණය කිරීම. • රජයේ මූල්‍යාධාර ලබා ගැනීම සඳහා ඉදිරිපත් කරන ලද ව්‍යාපෘති වාර්තා විශ්ලේෂණය කර එම ව්‍යාපෘති වාර්තාවලට අදාළ සංකල්ප වාර්තා අදාළ අනුමැතිය සඳහා ජාතික ක්‍රමසම්පාදන දෙපාර්තමේන්තුව හා විදේශ සම්පත් දෙපාර්තමේන්තුව වෙත ඉදිරිපත් කිරීම. 	<ul style="list-style-type: none"> • මුදල් අමාත්‍යාංශයේ වකුලේඛ • ආයතන සංග්‍රහය • රාජ්‍ය පරිපාලන වකුලේඛ • 2016 අංක 12 දරන තොරතුරු දැනගැනීමේ අයිතිවාසිකම පිළිබඳ පනත <p>උක්ත අණපනත් මඟින් ලබා දුන් හා අභිනියෝජනය කළ බලතල ප්‍රකාරව</p>	<ul style="list-style-type: none"> • මුදල් අමාත්‍යාංශයේ වකුලේඛ • ආයතන සංග්‍රහය • රාජ්‍ය පරිපාලන වකුලේඛ • 2016 අංක 12 දරන තොරතුරු දැනගැනීමේ අයිතිවාසිකම පිළිබඳ පනත <p>උක්ත අණපනත් වලට අදාළ විධිවිධාන යටතේ</p>

	<ul style="list-style-type: none"> • විවිධ ජාත්‍යන්තර ආධාර ලබා දෙන සංවිධානයන් මගින් ඉදිරිපත් කරනු ලබන රාජකාරී ලිපි ලේඛන සඳහා අමාත්‍යාංශ ලේකම් නියෝජනය කරමින් අදහස් දැක්වීම, පුනරීක්ෂණය කිරීම , රැස්වීම් සඳහා සහභාගී වීම, සටහන් තැබීම හා එකඟතාවයන්ට එළඹීම. • අමාත්‍යාංශයේ ඉලක්ක, අරමුණු, ක්‍රියාවලීන්, සංවර්ධන ප්‍රමුඛතාවයන් අනුව විවිධ අධිකාරීන් මගින් මෙහෙයවන රැස්වීම්, වැඩමුළු හා සම්මන්ත්‍රණ සඳහා සහභාගී වීම. 		
--	--	--	--

<p>ප්‍රසම්පාදන අංශය</p>	<ul style="list-style-type: none"> මාර්ග සංවර්ධන අධිකාරිය යටතේ පවතින ව්‍යාපෘති මඟින් සකස් කර මෙම අංශය වෙත යොමු කරන වාර්ෂික ප්‍රසම්පාදන සැලසුම්හි සියලු දත්ත සම්බන්ධීකරණ කටයුතු සිදු කිරීම මඟින් වාර්ෂික ප්‍රසම්පාදන සැලැස්ම පිළියෙල කිරීම. එසේ පිළියෙල කරනු ලබන සමස්ත වාර්ෂික ප්‍රසම්පාදන සැලැස්ම මුදල් අමාත්‍යාංශයේ රාජ්‍ය මුදල් දෙපාර්තමේන්තුව වෙත යොමු කිරීමට කටයුතු කිරීම සහ අවශ්‍ය අවස්ථා වලදී වෙනත් රේඛීය අමාත්‍යාංශ, ජාතික ප්‍රසම්පාදන කොමිෂන් සභාව, ප්‍රසම්පාදන අභියාචනා මණ්ඩලය වැනි ආයතන වෙත යොමු කිරීමට ද කටයුතු කිරීම. 	<ul style="list-style-type: none"> ප්‍රසම්පාදන මාර්ගෝපදේශ සංග්‍රහය 2006 භාණ්ඩ හා වැඩ ප්‍රසම්පාදන මාර්ගෝපදේශ සංග්‍රහය 2007 උපදේශන සේවා ප්‍රසම්පාදන අත්පොත හා ඒ සම්බන්ධව කාලීනව නිකුත් කරන ලද පරිපූරක ලියවිලි භාණ්ඩාගාරය විසින් කලින් කලට නිකුත් කරනු ලැබූ චක්‍රලේඛ මූල්‍ය රෙගුලාසි ආයතන සංග්‍රහය 2016 අංක 12 දරන තොරතුරු දැනගැනීමේ අයිතිවාසිකම පිළිබඳ පනත <p>උක්ත අණපනත් මඟින් ලබා දුන් හා අභිනියෝජනය කළ බලතල ප්‍රකාරව</p>	<ul style="list-style-type: none"> ප්‍රසම්පාදන මාර්ගෝපදේශ සංග්‍රහය 2006 භාණ්ඩ හා වැඩ ප්‍රසම්පාදන මාර්ගෝපදේශ සංග්‍රහය 2007 උපදේශන සේවා ප්‍රසම්පාදන අත්පොත හා ඒ සම්බන්ධව කාලීනව නිකුත් කරන ලද පරිපූරක ලියවිලි භාණ්ඩාගාරය විසින් කලින් කලට නිකුත් කරනු ලැබූ චක්‍රලේඛ මූල්‍ය රෙගුලාසි ආයතන සංග්‍රහය 2016 අංක 12 දරන තොරතුරු දැනගැනීමේ අයිතිවාසිකම පිළිබඳ පනත <p>උක්ත අණපනත් වලට අදාළ විධිවිධාන යටතේ</p>
-------------------------	---	--	--

<p>ඉංජිනේරු අංශය</p>	<ul style="list-style-type: none"> • මහාමාර්ග ඉදිකිරීම් සම්බන්ධව සියලු ඉංජිනේරුමය කටයුතු අධීක්ෂණය කිරීම හා අදාළ තාක්ෂණික විගණනයන් සිදු කිරීම. • දේශීය හා විදේශීය අරමුදල් යටතේ ක්‍රියාත්මක වන ව්‍යාපෘති වල ප්‍රගතිය හා තත්ත්වය අධීක්ෂණය කිරීම. • වාර්ෂික මාර්ගගත මිලගණන් ලේඛනය සැකසීම. • මාර්ග උත්භේදන කිරීම් සිදු කිරීම. • බිටුමන් මිලදී ගැනීම් වලදී ගැනුම්කරුවන්ගේ අනන්‍යතාවය තහවුරු කිරීම. • සියලු ව්‍යාපෘති වලට අදාළ “ව්‍යාපෘති සම්බන්ධීකරණ කමිටු” සඳහා සහභාගී වීම හා ඒවායේ සම්බන්ධීකරණ කටයුතු සිදු කිරීම. • සියලු ව්‍යාපෘති වලට අදාළ කාර්යය සාධන වාර්තා පරීක්ෂා කිරීම. • අමාත්‍යාංශ ප්‍රසම්පාදන කමිටුවේ සහභාගීත්වය දැරීම. • අමාත්‍යාංශ වෙබ් අඩවිය යාවත්කාලීන කර පවත්වාගෙන යාම. 	<ul style="list-style-type: none"> • ප්‍රසම්පාදන මාර්ගෝපදේශ සංග්‍රහය 2006 භාණ්ඩ හා වැඩ • 2008 අංක 40 දරණ ජාතික මංමාවත් පනත • Highway Schedule of Rates (HSR) • මූල්‍ය රෙගුලාසි • 2018 අංක 19 දරන විගණන පනත • ආයතන සංග්‍රහය • මූල්‍ය රෙගුලාසි • 2016 අංක 12 දරන තොරතුරු දැනගැනීමේ අයිතිවාසිකම පිළිබඳ පනත <p>උක්ත අණපනත් මඟින් ලබා දුන් හා අභිනියෝජනය කළ බලතල ප්‍රකාරව</p>	<ul style="list-style-type: none"> • ප්‍රසම්පාදන මාර්ගෝපදේශ සංග්‍රහය 2006 භාණ්ඩ හා වැඩ • 2008 අංක 40 දරණ ජාතික මංමාවත් පනත • Highway Schedule of Rates (HSR) • මූල්‍ය රෙගුලාසි • 2018 අංක 19 දරන විගණන පනත • ආයතන සංග්‍රහය • මූල්‍ය රෙගුලාසි • 2016 අංක 12 දරන තොරතුරු දැනගැනීමේ අයිතිවාසිකම පිළිබඳ පනත <p>උක්ත අණපනත් වලට අදාළ විධිවිධාන යටතේ</p>
----------------------	---	--	--

3. එක් එක් අංශ සඳහා වගකිව යුතු නිලධාරීන්

අංශය	නම	තනතුර	දුරකථන අංකය
පාලන අංශය	යූ.එච්.සී.ප්‍රියන්ත මහතා (ශ්‍රී ලං.ප.සේ) (විශේෂ)	අතිරේක ලේකම් (පාලන)	2862712/2862746
	ඩී.වී.ටී.පී. දයානන්ද මිය (ශ්‍රී ලං.ප.සේ)	ජ්‍යෙෂ්ඨ සහකාර ලේකම් (පාලන)	2887473
	සාරදි වික්‍රමරත්න මිය (ශ්‍රී ලං.ප.සේ)	අධ්‍යක්ෂ (ව්‍යාපෘති කළමනාකරණ)	2887472
	ඒ.එස්.කේ. අමරකොන් මෙනවිය	නීති නිලධාරී	2862717
	එම්.සී.එම්. රත්නායක මහතා	පරිපාලන නිලධාරී	2887677
ගිණුම් අංශය	ජේ.කේ.එන්.එස්.පෙරේරා මහතා (ශ්‍රී ලං.ග.සේ)	ප්‍රධාන මූල්‍ය නිලධාරී	2862765
	ටී.එ.ඩී.සී.එන්.වීරක්කොඩි මිය (ශ්‍රී ලං.ග.සේ)	ප්‍රධාන ගණකාධිකාරී	2862765
	එල්.පී.එස් දුෂ්‍යන්ති මිය (ශ්‍රී ලං.ග.සේ)	ගණකාධිකාරී (ව්‍යාපෘති)	2872292
	කේ.එල්.සී.ජේ. ලේකම්ගේ මිය (ශ්‍රී ලං.ග.සේ)	ගණකාධිකාරී (ගිණුම්)	2887465
අභ්‍යන්තර විගණන අංශය	ඩී.කේ.ටී.සමන්මලී මිය (ශ්‍රී ලං.ග.සේ)	ප්‍රධාන අභ්‍යන්තර විගණක	2050531
සංවර්ධන අංශය	එච්.කේ.එස්.එස්. ගුණසේකර මිය (ශ්‍රී.ලං.ප.සේ.) (විශේෂ)	අතිරේක ලේකම් (සංවර්ධන)	2865310
	එච්.එම්.එස්.ආර්. කරුණාරත්න මහතා (ශ්‍රී ලං.ප.සේ)	ජ්‍යෙෂ්ඨ සහකාර ලේකම් (සංවර්ධන)	2862686
ඉංජිනේරු අංශය	ඩී. එම්. කේ. එස්. දිසානායක මහතා (ශ්‍රී ලං.ඉ.සේ)	අතිරේක ලේකම් (ඉංජිනේරු) වැ.බ.	2868703
	ඩී. එම්. කේ. එස්. දිසානායක මහතා (ශ්‍රී ලං.ඉ.සේ)	අධ්‍යක්ෂ (ඉංජිනේරු)	2887463
	වයි.බී.පී. කහටගහවත්ත මෙය (ශ්‍රී ලං.ඉ.සේ)	සහකාර අධ්‍යක්ෂ (ඉංජිනේරු) (විදේශගතවී ඇත)	2887565
	පී.පී. ජයසේකර මෙය (ශ්‍රී ලං.ඉ.සේ)	සහකාර අධ්‍යක්ෂ (ඉංජිනේරු)	2887543

සැලසුම් හා මෙහෙයුම් අංශය	එස්.එස්. මුදලිගේ මහතා (ශ්‍රී ලං. ක්‍ර. සේ) (විශේෂ)	අධ්‍යක්ෂ ජනරාල් (සැලසුම්)	2864726
	ඩබ්.එච්.කේ.ඩී.බී. රත්නායක මහතා (ශ්‍රී ලං. ක්‍ර. සේ)	අධ්‍යක්ෂ (සැලසුම් හා මෙහෙයුම්)	2050581
	පුෂ්පානි අමරතුංග මිය (ශ්‍රී ලං. ක්‍ර. සේ)	නියෝජ්‍ය අධ්‍යක්ෂ (සැලසුම් හා මෙහෙයුම්) (විදේශගතවී ඇත)	-
	පී.පී. හේවාපතිරණ මිය (ශ්‍රී ලං. ක්‍ර. සේ)	නියෝජ්‍ය අධ්‍යක්ෂ (සැලසුම් හා මෙහෙයුම්) (විදේශගතවී ඇත)	2050583
	අයි. ආර්. එම්. කොස්සින්න මිය	නියෝජ්‍ය අධ්‍යක්ෂ (සැලසුම්)	2050583
	එස්.එස්. ගොඩකන්ද ආරච්චිගේ මහතා (ශ්‍රී ලං. ක්‍ර. සේ.)	නියෝජ්‍ය අධ්‍යක්ෂ (සැලසුම්)	2888011
ප්‍රසම්පාදන අංශය	ගාමිණී රත්නායක මහතා	ප්‍රසම්පාදන විශේෂඥ	2050597
ග්‍රාමීය මාර්ග සංවර්ධන අංශය	ඩී. ජීවනාදන් මහතා (ශ්‍රී ලං. ප. සේ) (විශේෂ)	අතිරේක ලේකම් (විශේෂ ව්‍යාපෘති)	2050535
	ඒ.පී.එස්.පී. විජේරත්න මහත්මිය (ශ්‍රී ලං. ග. සේ)	ප්‍රධාන ගණකාධිකාරී	2887461

4. අමාත්‍යාංශයේ බලතල (මහාමාර්ග අමාත්‍යාංශයට අදාළව)

(අ). 2008 අංක 40 දරන ජාතික මංමාවත් පනත

(ආ). 1981 අංක 73 දරන මාර්ග සංවර්ධන අධිකාරි පනත

5. අමාත්‍යාංශයේ කාර්යයන් හා කාර්යව්‍යයන්

- 01. රජය මගින් ක්‍රියාත්මක කරනු ලබන ජාතික ප්‍රතිපත්තීන් මත පිහිටා ප්‍රවාහන හා මහාමාර්ග විෂයයට සහ දෙපාර්තමේන්තු හා රාජ්‍ය සංස්ථාවන්හි විෂයයන්ට අදාළ ප්‍රතිපත්ති , වැඩසටහන් සහ ව්‍යාපෘති සම්පාදනය කිරීම, ක්‍රියාත්මක කිරීම, පසු විපරම් කිරීම හා ඇගයීම
- 02. අමාත්‍යාංශ විෂය පථයට අයත්වන මහජන සේවාවන් කාර්යක්ෂමව හා මහජන හිතකාමී අයුරින් ලබා දීම.
- 03. නාස්තිය හා දූෂණය පිටු දකිමින් අමාත්‍යාංශයේ කාර්යභාරය ඉටු කිරීම සහතික කිරීමට ඉවහල් වන ආකාරයට නවීන කලමනාකරණ ක්‍රම හා තාක්ෂණය යොදා ගනිමින් සියලුම ක්‍රම සහ විධි ප්‍රතිසංස්කරණය කිරීම
- 04. ග්‍රාමීය, පුර්ව නගර හා නාගරික ප්‍රදේශය සබඳතා පුළුල් කරමින් ජනතා කේන්ද්‍රීය ආර්ථික හා සමාජ සංවර්ධනයක් ඇතිවන ලෙස උසස් තත්ත්වයෙන් යුත් ජාතික මහාමාර්ග පද්ධතිය වැඩිදියුණු කිරීම සහ ප්‍රශස්ථ තත්ත්වයෙන් පවත්වාගෙන යාම
- 05. අධිවේගී මාර්ග සංවර්ධනය, නඩත්තුව, ගාස්තු නියම කිරීම, රැස් කිරීම සහ නියාමනය කිරීම
- 06. පළාත් සභා සහ පළාත් පාලන ආයතනවලට අයත් මාර්ග පිළිබඳ ජාතික ප්‍රතිපත්ති පදනම් කොටගත් වැඩසටහන් හා ව්‍යාපෘති සකස් කිරීම, එම වැඩසටහන් සහ ව්‍යාපෘති සම්බන්ධීකරණය හා මෙහෙයවීම
- 07. වාහන තදබදය අවම කිරීම සඳහා වාහන අංගන පිහිටුවීම
- 08. ග්‍රාමීය මාර්ග ජාලය සංවර්ධනය හා නවීකරණය කිරීම
- 09. ප්‍රධාන මාර්ග සහ අධිවේගී මාර්ග සඳහා ඉහළ මට්ටමේ ප්‍රවේශයක් සඳහා විකල්ප මාර්ග පද්ධතියක් සකස් කිරීම
- 10. මගී තොටුපල සේවාවන් සැකසීම

6. අමාත්‍යාංශය යටතේ වන පොදු අධිකාරීන් පිළිබඳ විස්තර

පොදු අධිකාරිය	බලතල	කාර්යයන් හා කර්තව්‍යයන්
<p>මාර්ග සංවර්ධන අධිකාරිය සහ එහි පාලිත සමාගම් (මාර්ග සංවර්ධන අධිකාරියේ අධ්‍යක්ෂ ජනරාල්ගේ අධීක්ෂණය යටතේ ක්‍රියාත්මක වේ)</p>	<ul style="list-style-type: none"> • 1981 අංක 73 මාර්ග සංවර්ධන අධිකාරී පනත • 2008 අංක 40 ජාතික මංමාවත් පනත 	<ul style="list-style-type: none"> • ජාතික මහාමාර්ග පද්ධතිය සතු මාර්ග හා පාලම් සංවර්ධනය කිරීම හා නඩත්තු කිරීම. • පවතින මහාමාර්ග පද්ධතිය වැඩි දියුණු කිරීමේ අරමුණින් නව මහාමාර්ග, පාලම් හා අධිවේගී මාර්ග සැලසුම් කිරීම, නිර්මාණය කිරීම හා ඉදි කිරීම. • අනාගත ගමනාගමන හා ප්‍රවාහන ඉල්ලුම පුරෝකථනය කිරීම තුළින් අනාගත මාර්ග පද්ධති සැලසුම් කිරීම හා එකී ඉල්ලුම සපුරාලීම සඳහා අවශ්‍ය ව්‍යාපෘති යෝජනා සැකසීම. • ගමනාගමනය හා ආරක්ෂාව පිළිබඳ සාමාජීය අභිලාෂයන් තහවුරු කළ හැකි පරිදි මාර්ග පද්ධතිය ඉදි කිරීම හා සංවර්ධනය කිරීම. • සම්මත පිරිවිතරයන්ට අනුකූලව මාර්ග පද්ධති ඉදි කිරීම හා නඩත්තු කිරීම තුළින් මහජනයාගේ ප්‍රවාහන අවශ්‍යතා වලට බාධාකාරී නොවන ආකාරයේ මාර්ග පද්ධතියක් ඇති කිරීම. • මහජන මුදල් වැය කරමින් ඉදි කරන මාර්ග පද්ධති තුළින් ප්‍රමාණවත් ආර්ථික ප්‍රතිලාභ නැවත මහජනයා වෙතටම ලැබෙන බව තහවුරු කිරීම සඳහා අදාළ ව්‍යාපෘති වලට අදාළව ශක්‍යතා අධ්‍යයන කටයුතු සිදු කිරීම හා අදාළ ව්‍යාපෘති පිළිබඳ පශ්චාත් අගය කිරීම් සිදු කිරීම.
<p>රාජ්‍ය සංවර්ධන හා නිර්මාණ නීතිගත සංස්ථාව</p>		<ul style="list-style-type: none"> • මාර්ග, පාලම්, ගොඩනැගිලි, ජල සම්පාදන ව්‍යාපෘති, වැව් ප්‍රතිසංස්කරණය, පෙර සවි කොන්ක්‍රීට් නිපැයුම් හා ඉදිකිරීම් අමුද්‍රව්‍ය නිෂ්පාදනය කිරීම

7. 2024 අමාත්‍යාංශයේ එක් එක් අංශ හා ව්‍යාපෘති සඳහා ප්‍රතිපාදන සහ වියදම (ඇමුණුම අංක 02 මඟින් ඉදිරිපත් කෙරේ)

8. 2024 වර්ෂය සඳහා අමාත්‍යාංශයේ ප්‍රසම්පාදන සැලැස්ම (ඇමුණුම 03 මඟින් ඉදිරිපත් කෙරේ)

9. තොරතුරු ලබා ගැනීම සඳහා පුරවැසියන්ට ලබා ගත හැකි පහසුකම්


- අමාත්‍යාංශ වෙබ් අඩවිය - www.mohsl.gov.lk
- අමාත්‍යාංශ විද්‍යුත් තැපෑල - admin@mohsl.gov.lk

10. පත් කළ තොරතුරු නිලධාරී පිළිබඳ විස්තර (මහාමාර්ග අංශයට අදාළව)

- නම් කළ නිලධාරී - යූ.එච්.සී.ප්‍රියන්ත
තනතුර - අතිරේක ලේකම් (පාලන)
දුරකථන අංකය - 0112862712 / 0112862746
විද්‍යුත් තැපෑල - adldsadmin@mohsl.gov.lk

- තොරතුරු නිලධාරී - ඩී.වී.ටී.පී. දයානන්ද මහත්මිය
තනතුර - ජ්‍යෙෂ්ඨ සහකාර ලේකම් (පාලන)
දුරකථන අංක - 01128874736
විද්‍යුත් තැපෑල - tamilaprasa@gmail.com

**Secretary
Ministry of Transport
& Highways**



17/11/2017
 17/11/2017
 17/11/2017

ශීර්ෂය - 117 ප්‍රවාහන හා මහාමාර්ග අමාත්‍යාංශය

01-මෙහෙයුම් වැඩසටහන

01-අමාත්‍ය කාර්යාලය

(රු.)

ශීර්ෂය	වැඩසටහන	ව්‍යාපෘතිය	කාණ්ඩය	අයිතමය	මූලාකරණය	අයිතම විස්තරය	ඉදිරි ප්‍රතිපාදන 30.06.2024	ඉදිරි වියදම 30.06.2024	ප්‍රතිපාදන ඉතිරිය 30.06.2024	% වෙනස
සුනාගාරකරණ වියදම්							153,700,000.00	50,240,329.38	103,459,670.62	32.7
පුද්ගල පඩිනඩි							56,000,000.00	19,796,498.06	36,203,501.94	35.4
117	1	1	1001	11		වැටුප් හා වෙනත්	32,000,000.00	11,826,314.62	20,173,685.38	37.0
117	1	1	1002	11		අතිතාල හා නිවාඩු දින දීමනා	12,000,000.00	1,857,308.85	10,142,691.15	15.5
117	1	1	1003	11		අනෙකුත් දීමනා	12,000,000.00	6,112,874.59	5,887,125.41	50.9
මෙහි වියදම්							10,000,000.00	671,791.00	9,328,209.00	6.7
117	1	1	1101	11		දේශීය	4,000,000.00	671,791.00	3,328,209.00	16.8
117	1	1	1102	11		විදේශීය	6,000,000.00	-	6,000,000.00	-
සැපයුම්							49,000,000.00	20,656,785.00	28,343,215.00	42.2
117	1	1	1201	11		ලිපිද්‍රව්‍ය හා කාර්යාලයීය අවශ්‍යතා	4,000,000.00	1,065,841.00	2,934,159.00	26.6
117	1	1	1202	11		ඉන්ධන	44,800,000.00	19,582,944.00	25,217,056.00	43.7
117	1	1	1203	11		ආහාර පාන හා නිල ඇඳුම්	200,000.00	8,000.00	192,000.00	4.0
තඩන්දු වියදම්							10,200,000.00	5,865,476.43	4,334,523.57	57.5
117	1	1	1301	11		වාහන	8,000,000.00	5,753,000.43	2,246,999.57	71.9
117	1	1	1302	11		යන්ත්‍ර සහ යන්ත්‍රෝපකරණ	1,000,000.00	112,476.00	887,524.00	11.2
117	1	1	1303	11		ගොඩනැගිලි ඉදිකිරීම්	400,000.00	-	400,000.00	-
117	1	1	1304	11		මෘදුකාංග තඩන්දු	800,000.00	-	800,000.00	1.0
සේවා							26,000,000.00	2,551,597.34	23,448,402.66	9.8
117	1	1	1401	11		ප්‍රවාහනය	12,000,000.00	300,000.00	11,700,000.00	2.5
117	1	1	1402	11		තැපැල් හා සන්නිවේදනය	6,000,000.00	819,308.15	5,180,691.85	13.7
117	1	1	1403	11		විදුලිය සහ පලය	4,000,000.00	1,740.00	3,998,260.00	0.0
117	1	1	1409	11		වෙනත්	4,000,000.00	1,430,549.19	2,569,450.81	35.8
මාරුකිරීම්							2,500,000.00	698,181.55	1,801,818.45	27.9
117	1	1	1502	11		විශ්‍රාමික ප්‍රතිලාභ	2,000,000.00	698,181.55	1,301,818.45	34.9
117	1	1	1505	11		සම්මාදම් සහ දායක මුදල්	300,000.00	-	300,000.00	-
117	1	1	1506	11		රජයේ සේවකයින් සඳහා දේපල ණය පොළී	200,000.00	-	200,000.00	-
මූල්‍යමය වියදම්							12,700,000.00	2,692,988.11	10,007,011.89	21.2
මූල්‍යමය වත්කම් පුනරුත්ථාපනය හා වැඩි දියුණු කිරීම							10,700,000.00	2,692,988.11	8,007,011.89	25.2
117	1	1	2001	11		ගොඩනැගිලි සහ ඉදිකිරීම්	1,000,000.00	-	1,000,000.00	-
117	1	1	2002	11		යන්ත්‍ර සහ යන්ත්‍රෝපකරණ	1,700,000.00	-	1,700,000.00	-
117	1	1	2003	11		වාහන	8,000,000.00	2,692,988.11	5,307,011.89	33.7
මූල්‍යමය වත්කම් අත්පත් කර ගැනීම							2,000,000.00	-	2,000,000.00	-
117	1	1	2102	11		ගෘහ භාණ්ඩ සහ කාර්යාල උපකරණ	1,000,000.00	-	1,000,000.00	-
117	1	1	2103	11		යන්ත්‍ර සහ උපකරණ	1,000,000.00	-	1,000,000.00	-
මුළු වියදම							166,400,000.00	52,933,317.49	113,466,682.51	31.8
11 දේශීය අරමුදල්							166,400,000.00	52,933,317.49	113,466,682.51	31.8

ශීර්ෂය - 117 මහාමාර්ග අමාත්‍යාංශය
 01-මෙහෙයුම් වැඩසටහන
 02-පරිපාලනය හා ආයතනික සේවා

(රු)

ශීර්ෂය	වැඩසටහන	ව්‍යාපෘතිය	කාණ්ඩය	අයිතමය	මූලාකරණය	අයිතම් විස්තරය	30.06.2022 දිනට ඉදිරි ප්‍රතිපාදන	30.06.2022 දිනට ඉදිරි වියදම්	ප්‍රතිපාදන ඉතිරිය	ප්‍රගතිය %	
පුනරාවර්තන වියදම්							240,300,000.00	85,966,385.92	154,333,614.08	35.8	
පුද්ගල පහසුකම්							123,000,000.00	60,676,249.56	62,323,750.44	49.3	
117	1	2	1001	11		වැටුප් හා වෙනත්	83,000,000.00	36,649,873.92	46,350,126.08	44.2	
117	1	2	1002	11		අතිකාල හා නිවාඩු දීම වැටුප්	5,600,000.00	1,265,807.55	4,334,192.45	22.6	
117	1	2	1003	11		අනෙකුත් දීමනා	34,400,000.00	22,760,568.09	11,639,431.91	66.2	
ගමන් වියදම්							2,500,000.00	333,724.00	2,166,276.00	13.3	
117	1	2	1101	11		දේශීය	1,100,000.00	259,248.00	840,752.00	23.6	
117	1	2	1102	11		විදේශීය	1,400,000.00	74,476.00	1,325,524.00	5.3	
සැපයුම්							30,230,000.00	10,856,567.00	19,373,433.00	35.9	
117	1	2	1201	11		ලිපිපිටපත් හා කාර්යාලයීය අවශ්‍යතා	5,000,000.00	2,441,691.42	2,558,308.58	48.8	
117	1	2	1202	11		ඉන්ධන	23,000,000.00	8,184,267.58	14,815,732.42	35.6	
117	1	2	1203	11		ආහාර පාන හා නිල ඇඳුම්	1,580,000.00	55,085.00	1,524,915.00	3.5	
117	1	2	1205	11		වෙනත්	650,000.00	175,523.00	474,477.00	27.0	
නඩත්තු වියදම්							46,580,000.00	6,325,643.99	40,254,356.01	13.6	
117	1	2	1301	11		වහන	39,780,000.00	5,478,348.33	34,301,651.67	13.8	
117	1	2	1302	11		යන්ත්‍ර සහ යන්ත්‍රෝපකරණ	1,800,000.00	847,295.66	952,704.34	47.1	
117	1	2	1303	11		ගොඩනැගිලි ඉදිකිරීම්	2,500,000.00	-	2,500,000.00	-	
117	1	1	1304	11		මෘදුකාංග නඩත්තු	2,500,000.00	-	2,500,000.00	1.0	
සේවා							35,650,000.00	7,177,068.09	28,472,931.91	20.1	
117	1	2	1401	11		ප්‍රවාහනය	6,600,000.00	3,007,913.93	3,592,086.07	45.6	
117	1	2	1402	11		තැපැල් හා සන්නිවේදනය	6,000,000.00	2,242,376.31	3,757,623.69	37.4	
117	1	2	1403	11		ජලය සහ විදුලිය	11,500,000.00	63,056.32	11,436,943.68	0.5	
117	1	2	1404	11		බදුකැපී සහ පළාත් පාලන ආයතන බදු	3,000,000.00	875,000.00	2,125,000.00	29.2	
117	1	2	1405	11		මිලිසිදු කිරීම් හා පරිත්‍රනා සේවා	4,000,000.00	-	4,000,000.00	-	
117	1	2	1407	11		ආරක්ෂක සේවා	2,500,000.00	-	2,500,000.00	-	
117	1	2	1409	11		වෙනත්	2,050,000.00	988,721.53	1,061,278.47	48.2	
මාරුකිරීම්							1,840,000.00	555,195.78	1,284,804.22	30.2	
117	1	2	1505	11		සම්මාදම් සහ දායක මුදල්	140,000.00	19,622.00	120,378.00	14.0	
117	1	2	1506	11		රජයේ සේවකයින් සඳහා දේපළ ණය පොළී	1,700,000.00	535,573.78	1,164,426.22	31.5	
වෙනත් පුනරාවර්තන වියදම්							500,000.00	41,937.50	458,062.50	8.4	
117	1	2	1703	11		රාජ්‍ය භාෂා ප්‍රතිපත්තිය ක්‍රියාත්මක කිරීම	500,000.00	41,937.50	458,062.50	8.4	
මූලධන වියදම්							10,300,000.00	2,779,056.36	7,520,943.64	27.0	
මූලධන වත්කම් පුනරුත්ථාපනය හා වැඩි දියුණු කිරීම							9,700,000.00	2,713,056.36	6,986,943.64	28.0	
117	1	2	2001	11		ගොඩනැගිලි සහ ඉදිකිරීම්	400,000.00	-	400,000.00	-	
117	1	2	2002	11		යන්ත්‍ර සහ යන්ත්‍රෝපකරණ	300,000.00	27,440.00	272,560.00	9.1	
117	1	2	2003	11		වහන	9,000,000.00	2,685,616.36	6,314,383.64	29.8	
හැකියා වර්ධනය							600,000.00	66,000.00	534,000.00	11.0	
117	1	2	2401	11		කාර්ය මණ්ඩල පුහුණු	600,000.00	66,000.00	534,000.00	11.0	
මුළු වියදම							250,600,000.00	88,745,442.28	161,854,557.72	35.4	
							11				
							දේශීය අරමුදල්	250,600,000.00	88,745,442.28	161,854,557.72	35.4
							මුළු ව්‍යාපෘති වියදම	250,600,000.00	88,745,442.28	161,854,557.72	35.4

ශීර්ෂය - 117 මහාමාර්ග අමාත්‍යාංශය

01-මෙහෙයුම් වැඩසටහන

02-පරිපාලනය හා ආයතනික සේවා (ප්‍රවාහන අංශය)

(රු.)

ශීර්ෂය	වැඩසටහන	ව්‍යාපෘතිය	කාණ්ඩය	අයිතමය	මූලාකරණය	අයිතම විස්තරය	ඉදිරි ප්‍රතිපාදන 30.06.2024	ඉදිරි වියදම 30.06.2024	ප්‍රතිපාදන ඉතිරිය 30.06.2024	ප්‍රතිශත %
පුනරාවර්තන වියදම්						පුනරාවර්තන වියදම්	391,000,000.00	141,938,566.99	249,061,433.01	36.3
						පුද්ගල පඩිනඩි	192,000,000.00	69,945,085.26	122,054,914.74	36.4
117	1	21	1001	11	වැටුප් හා වෙනත්	වැටුප් හා වෙනත්	123,000,000.00	41,536,758.85	81,463,241.15	33.8
117	1	21	1002	11	අනිකුල හා නිවාඩු දින වැටුප්	අනිකුල හා නිවාඩු දින වැටුප්	9,000,000.00	1,790,432.95	7,209,567.05	19.9
117	1	21	1003	11	අනෙකුත් දීමනා	අනෙකුත් දීමනා	60,000,000.00	26,617,893.46	33,382,106.54	44.4
						ගමන් වියදම්	4,000,000.00	1,384,751.69	2,615,248.31	34.6
117	1	21	1101	11	දේශීය	දේශීය	2,000,000.00	576,277.50	1,423,722.50	28.8
117	1	21	1102	11	විදේශීය	විදේශීය	2,000,000.00	808,474.19	1,191,525.81	40.4
						සැපයුම්	37,600,000.00	10,056,457.01	27,543,542.99	26.7
117	1	21	1201	11	ලිපිද්‍රව්‍ය හා කාර්යාලයීය අවශ්‍යතා	ලිපිද්‍රව්‍ය හා කාර්යාලයීය අවශ්‍යතා	7,000,000.00	1,486,820.20	5,513,179.80	21.2
117	1	21	1202	11	ඉන්ධන	ඉන්ධන	30,000,000.00	8,425,636.81	21,574,363.19	28.1
117	1	21	1203	11	ආහාර පාන හා නිල ඇඳුම්	ආහාර පාන හා නිල ඇඳුම්	600,000.00	144,000.00	456,000.00	24.0
						නඩත්තු වියදම්	27,000,000.00	9,807,817.07	17,192,182.93	36.3
117	1	21	1301	11	වාහන	වාහන	23,000,000.00	8,275,335.65	14,724,664.35	36.0
117	1	21	1302	11	යන්ත්‍ර සහ යන්ත්‍රෝපකරණ	යන්ත්‍ර සහ යන්ත්‍රෝපකරණ	2,500,000.00	1,179,661.42	1,320,338.58	47.2
117	1	21	1303	11	ගොඩනැගිලි ඉදිකිරීම්	ගොඩනැගිලි ඉදිකිරීම්	1,000,000.00	-	1,000,000.00	-
117	1	21	1304	11	විද්‍යාගාර නඩත්තු	විද්‍යාගාර නඩත්තු	500,000.00	352,820.00	147,180.00	70.6
						සේවා	128,400,000.00	50,184,803.57	78,215,196.43	39.1
117	1	21	1401	11	ප්‍රවාහනය	ප්‍රවාහනය	11,000,000.00	2,606,451.61	8,393,548.39	23.7
117	1	21	1402	11	තැපැල් හා සන්නිවේදනය	තැපැල් හා සන්නිවේදනය	7,000,000.00	1,150,562.81	5,849,437.19	16.4
117	1	21	1403	11	ජලය සහ විදුලිය	ජලය සහ විදුලිය	20,000,000.00	8,222,508.94	11,777,491.06	41.1
117	1	21	1404	11	බදුකැලී සහ පළාත් පාලන ආයතන බදු	බදුකැලී සහ පළාත් පාලන ආයතන බදු	85,400,000.00	34,972,535.25	50,427,464.75	41.0
117	1	2	1405	11	පිරිසිදු කිරීම් හා පවිත්‍රතා සේවා	පිරිසිදු කිරීම් හා පවිත්‍රතා සේවා	2,000,000.00	1,628,639.42	371,360.58	81.4
117	1	21	1409	11	වෙනත්	වෙනත්	3,000,000.00	1,604,105.54	1,395,894.46	53.5
						මාරුකිරීම්	2,000,000.00	559,652.39	1,440,347.61	28.0
117	1	21	1506	11	රජයේ සේවකයින් සඳහා දේපළ ණය පොළී	රජයේ සේවකයින් සඳහා දේපළ ණය පොළී	2,000,000.00	559,652.39	1,440,347.61	28.0
						මූලධන වියදම්	5,000,000.00	169,970.00	4,830,030.00	3.4
						මූලධන වත්කම් පුනරුත්ථාපනය හා වැඩි දියුණු කිරීම	3,000,000.00	-	3,000,000.00	-
117	1	21	2001	11	ගොඩනැගිලි සහ ඉදිකිරීම්	ගොඩනැගිලි සහ ඉදිකිරීම්	1,000,000.00	-	1,000,000.00	-
117	1	21	2002	11	යන්ත්‍ර සහ යන්ත්‍රෝපකරණ	යන්ත්‍ර සහ යන්ත්‍රෝපකරණ	1,000,000.00	-	1,000,000.00	-
117	1	21	2003	11	වාහන	වාහන	1,000,000.00	-	1,000,000.00	-
						මූලධන වත්කම් අත්පත් කර ගැනීම	200,000.00	-	200,000.00	-
117	1	1	2102	11	ගෘහ භාණ්ඩ සහ කාර්යාල උපකරණ	ගෘහ භාණ්ඩ සහ කාර්යාල උපකරණ	100,000.00	-	100,000.00	-
117	1	1	2103	11	යන්ත්‍ර සහ උපකරණ	යන්ත්‍ර සහ උපකරණ	100,000.00	-	100,000.00	-
						තැනීගත වර්ධනය	800,000.00	169,970.00	630,030.00	21.2
117	1	21	2401	11	කාර්ය මණ්ඩල පුහුණු	කාර්ය මණ්ඩල පුහුණු	800,000.00	169,970.00	630,030.00	21.2
						වෙනත් මූලධන වියදම්	1,000,000.00	-	1,000,000.00	-
						11 පරිමේදන සහ සංවර්ධන	1,000,000.00	-	1,000,000.00	-
මුළු වියදම							396,000,000.00	142,108,536.99	253,891,463.01	35.9
						11 දේශීය අරමුදල්	396,000,000.00	142,108,536.99	253,891,463.01	35.9
						මුළු ව්‍යාපෘති වියදම්	396,000,000.00	142,108,536.99	253,891,463.01	35.9

2024.06.30 දිනට ප්‍රතිපාදන සහ වියදම
ප්‍රවාහන හා මහාමාර්ග අමාත්‍යාංශය

(රු.ම)

ව්‍යාපෘතිය	විස්තරය	30.06.2024 දිනට ඉද්ම ප්‍රතිපාදන	30.06.2024 දිනට ඉද්ම වියදම	30.06.2024 දිනට ප්‍රතිපාදන ඉතිරිය	% ඉතිරිය
මුළු වියදම		356,471.99	102,731.16	253,740.83	28.82
මුළු විදේශීය වියදම		145,689.99	11,923.07	133,766.91	8.18
මුළු දේශීය වියදම		210,782.00	90,808.09	119,973.90	43.08
අමාත්‍යාංශය - මහාමාර්ග අංශය	අමාත්‍ය කාර්යාලය				
	දේශීය	100.97	25.23	75.74	24.99
	පරිපාලනය හා ආයතනික සේවා				
	දේශීය	201.23	72.18	129.05	35.87
ග්‍රාමීය මාර්ග අංශය					
	දේශීය	11,381.20	1,069.28	10,311.92	9.40
ප්‍රවාහන අංශය					
	විදේශීය	17,200.00	779.37	16,420.63	4.53
	දේශීය	18,074.60	6,699.38	11,375.22	37.07
RDA	මාර්ග සංවර්ධන අධිකාරිය				
	විදේශීය	150.00	-	150.00	-
	දේශීය	141,156.27	63,071.13	78,085.14	44.68
CEP	මධ්‍යම අධිවේගී මාර්ග ව්‍යාපෘතිය (I,II,III,IV)				
	විදේශීය	49,000.00	-	49,000.00	-
	දේශීය	26,623.95	14,428.40	12,195.55	54.19
ESEP	දකුණු අධිවේගී මාර්ගය දීර්ඝ කිරීම				
	දේශීය	500.00	499.99	0.01	100.00
REP	කොළඹ - රත්නපුර - පැල්මඩුල්ල අධිවේගී මාර්ග ව්‍යාපෘතිය				
	විදේශීය				-
	දේශීය	2,503.00	1,786.73	716.27	71.38
Elevated Highway	නව කැළණි පාලමේ සිට අතුරුගිරිය දක්වා කණු මත ඉදි කෙරෙන අධිවේගී මාර්ග ව්‍යාපෘතිය				
	විදේශීය	-	-	-	-
	දේශීය	514.00	0.49	513.51	0.10
Port Access	කුළුණු මත ඉදි කෙරෙන වරාය පිවිසුම් අධිවේගී මාර්ග ව්‍යාපෘතිය				
	විදේශීය	20,000.00	3,893.37	16,106.63	19.47
	දේශීය	100.00	0.49	99.51	0.49
SPMU	විශේෂ ව්‍යාපෘති කළමනාකරණ අංශය				
	විදේශීය	2,200.00	-	2,200.00	0.00
	දේශීය	925.00	644.82	280.18	69.71
MFAP	විවිධ විදේශාධාර ව්‍යාපෘතිය				
	විදේශීය	4,940.00	676.40	4,263.60	13.69
	දේශීය	3,970.79	2,158.27	1,812.52	54.35
HUNAN	මධ්‍යම හා උච්ච පළාත්වල මාර්ග සහ පාලම් සුළු කිරීම හා වැඩි දියුණු කිරීම				
	විදේශීය	3,565.00	-	3,565.00	0.00
	දේශීය	25.00	-	25.00	0.00
I Road	ඒකාබද්ධ මාර්ග ආයෝජන වැඩසටහන				
	විදේශීය	15,000.00	3,216.02	11,783.98	21.44
	දේශීය	25.00	4.27	20.73	17.08

ව්‍යාපෘතිය	විස්තරය	30.06.2024 දිනට ඉද්ම ප්‍රතිපාදන	30.06.2024 දිනට ඉද්ම වියදම	30.06.2024 දිනට ප්‍රතිපාදන ඉතිරිය	සාධකය %
TCAMP	ප්‍රවාහන සම්බන්ධතා සහ වන්කම කළමනාකරණ ව්‍යාපෘතිය				
	විදේශීය	181.00	171.76	9.24	94.89
	දේශීය	3.00	0.33	2.67	11.00
SNKB	දෙවෙනි නව කැලණි පාලම ඉදිකිරීමේ ව්‍යාපෘතිය				
	විදේශීය	4,700.00	-	4,700.00	-
	දේශීය	-	-	-	-
ICDP	අන්තර්ජාතික සම්බන්ධිත සංවර්ධන ව්‍යාපෘතිය				
	විදේශීය	14,504.00	2,627.49	11,876.51	18.12
	දේශීය	48.00	24.25	23.75	50.52
KMTTDP	මහනුවර බහුවිධ ප්‍රවාහන පයර්නක සංවර්ධන ව්‍යාපෘතිය				
	විදේශීය	9,005.00	151.16	8,853.84	1.68
	දේශීය	3,800.00	37.65	3,762.35	0.99

Procurement Plan for the Year 2024

Format - A

Ministry of Transport & Highways (Highways Section)

Contents		Page No
	Contents of the Procurement Plan - 2024	i
	<u>Summary of the Procurement Plan - 2024</u>	III
1	Special Projects Management Unit (SPMU)	1-2
2	Inclusive Connectivity & Development Project (ICDP)	2-12
3	Badulla Chenkaladi Road Improvement Project (BCRIP)	13
4	Construction Division - RDA	14
4.1	Construction Division - RDA - 1500km Road Programme - <i>Direct labour</i>	15
5	Miscellaneous foreign Aided Projects Division (MFAP)	15-17
6	Kandy Multimodal Transport Terminal Development Project (KMTTDP)	17-18
	<u>Central Expressway Project - I- IV</u>	
7	Central Expressway Project - I (CEP - I)	18-19
8	Central Expressway Project - II (CEP -II)	19-20
9	Central Expressway Project -III (CEP -III)	20-24
10	Central Expressway Project - IV (CEP - IV)	25
11	Maintenance Management Division - RDA	25-33
12	Rural Road Reawakening Programme (Maganaguma)	34
13	EXIM Bank of China (Hunan Branch) Funded	34
14	Port Access Elevated Highway Project	35-36
15	Integrated Road Investment Program (iRoad1 & iRoad2 Program)	36
16	Extension of Southern Expressway	36-37
17	Ruwanpura Expressway Project - Expressway-Colombo, Ratnapura, Pelmadulla	37

Ministry of Transport & Highways (Highways Section)			
Summary of the Procurement Plan for the Year 2024			
No	Project Name		Total Estimated Cost for the Year 2024 (Rs.Mn)
1	Special Projects Management Unit (SPMU)		3,125.00
2	Inclusive Connectivity & Development Project (ICDP)		14,552.00
3	Badulla Chenkaladi Road Improvement Project (BCRIP)		6,075.00
4	Construction Division - RDA		2,150.00
4.1	Construction Division - RDA - 1500km Road Programme		28,000.00
5	Miscellaneous foreign Aided Projects Division (MFAP)		8,735.00
6	Kandy Multimodal Transport Terminal Development Project (KMTTDP)		12,805.00
	Central Expressway Project - I - IV		75,840.00
7	Central Expressway Project - I (CEP - I)	52,340.00	
8	Central Expressway Project - II (CEP -II)	2,575.00	
9	Central Expressway Project -III (CEP -III)	20,830.00	
10	Central Expressway Project - IV (CEP - IV)	95.00	
11	Maintenance Management Division - RDA		14,500.00
12	Rural Road Reawakening Programme (Maganaguma)		11,300.00
13	EXIM Bank of China (Hunan Branch) Funded		3,590.00
14	Port Access Elevated Highway Project		20,100.00
15	Integrated Road Investment Program (iRoad1 & iRoad2 Program)		15,025.00
16	Extension of Southern Expressway		500.00

Contents		Page No
18	Elevated Highway from New Kelani Bridge to Athurugiriya	37
19	Transport Connectivity and Asset Management Project	37
20	New Kelani Bridge Construction Project Unit	37
21	Gap Financing of the Road Development Authority's Commitments	37
22	<u>Others</u>	
	Recurring (Road Maintenance and Improvement)	38
	Infrastructure and Safety	38
	Traffic Management	38
	Marine Drive Extension up to Panadura	38
	Land Acquisition for Completed and Ongoing Projects	38
	Surveys, Investigations and Feasibility Studies	38
	Development of an alternative Road Network to Access Roads and Expressways and to ease the Traffic Congestion	38
	Enhancement of National Traffic Database and Capacity Building (GOSL- KOICA)	38

17	Ruwanpura Expressway Project - Expressway-Colombo, Ratnapura, Pelmadulla		2,503.00
18	Elevated Highway from New Kelani Bridge to Athurugiriya		514.00
19	Transport Connectivity and Asset Management Project		53.00
20	New Kelani Bridge Construction Project Unit		4,700.00
21	Gap Financing of the Road Development Authority's Commitments		80,430.00
22	Others		15,586.00
	Road Maintenance and Improvement	9,500.00	
	Infrastructure and Safety	100.00	
	Traffic Management	150.00	
	Marine Drive Extension up to Panadura	100.00	
	Land Acquisition for Completed and Ongoing Projects	5,500.00	
	Surveys, Investigations and Feasibility Studies	71.00	
	Enhancement of National Traffic Database and Capacity Building (GOSL- KOICA)	165.00	
Total			320,083.00

(The Format for the Master Procurement Plan)
Procurement Plan for the Year 2024

Format A

Department/ Line Agency/ Ministry	Description	Procurement Category (Goods, Works, & Services)	Budgetary Allocation 2024 Estimated cost (Rs. Mn)	Source of Financing / Name of the Donor	Procurement method (ICB, LIB, LNB, NCB,	Level of Authority	Pri orit y st at	Current status of procurement preparedness activities	Scheduled date of commenceme nt	Scheduled date of completion	Remarks	Ref erence to Action Plan
01. Special Projects Management Unit (SPMU)												
Ministry of Transport & Highways	Reconstruction of 25 Bridges Project funded by KFAED - Package 05 Civil Works	Works	290.00	Kuwait Fund for Arab Economic Developme nt (KFAED)	NCB	MPC	P	Draft Bid Documents prepared	01.03.2024	24.09.2025	Reconstruction of 25 Bridges Project funded by KFAED - Package 05 Civil Works (1 nos. bridge in Anuradhapura)	119
	Reconstruction of 25 Bridges Project funded by KFAED - Package 06 Civil Works	Works	599.26		NCB	SCAPC	P	Draft Bid Documents prepared	01.03.2024	24.06.2025	Reconstruction of 25 Bridges Project funded by KFAED - Package 06 Civil Works (5 nos. of bridges in Gampaha District)	119
Completed Procurements carried forward												
	Reconstruction of 25 Bridges Project funded by KFAED - Package 02 Civil Works	Works	255.00		ICB	SCAPC	P	Procurement Completed	-	-	Reconstruction of 25 Bridges Project funded by KFAED - Package 02 Civil Works Awarded in 2019 & Civil Works completed, SAC, Final Bill & Claims to be settled	119

Department/ Line Agency/ Ministry	Description	Procurement Category (Goods, Works, & Services)	Budgetary Allocation 2024 Estimated cost (Rs. Mn)	Source of Financing / Name of the Donor	Procurement method (ICB,LIB , LNB, NCB,	Level of Authority	Pri ority st at	Current status of procurement preparedness activities	Scheduled date of commenceme nt	Scheduled date of completion	Remarks	Refer ence to Action Plan
Ministry of Transport & Highways	Reconstruction of 25 Bridges Project funded by KFAED - Package 02 Consultancy Services	Services	15.00	Kuwait Fund for Arab Economic Developme nt (KFAED)	ICB	CACPC	P	Procurement Completed	-	-	Reconstruction of 25 Bridges Project funded by KFAED - Package 02 Consultancy Services Awarded in 2018 & Consultancy Services completed, several outstanding bills to be settled	119
	Reconstruction of 25 Bridges Project funded by KFAED - Package 03 Civil Works	Works	521.60		ICB	SCAPC	P	Procurement Completed	-	-	Reconstruction of 25 Bridges Project funded by KFAED - Package 03 Civil Works Awarded in 2020, currently suspended	119
	Reconstruction of 25 Bridges Project funded by KFAED - Package 03 Consultancy Services	Services	150.00		ICB	CACPC	P	Procurement Completed	-	-	Reconstruction of 25 Bridges Project funded by KFAED - Package 03 Consultancy Services Awarded in 2020,	119
	Reconstruction of 25 Bridges Project funded by KFAED - Package 04 Civil Works	Works	369.14		NCB	MPC	P	Procurement Completed	-	-	Reconstruction of 25 Bridges Project funded by KFAED - Package 04 Civil Works Awarded in 2022, currently suspended	119
Foreign Finance Associated Costs (LKR Mn)			350.00									
Land and Land Improvement			575.00									30
Total			3,125.00									

Department/ Line Agency/ Ministry	Description	Procurement Category (Goods, Works, & Services)	Budgetary Allocation 2024 Estimated cost (Rs. Mn)	Source of Financing / Name of the Donor	Procurement method (ICB,LIB , LNB, NCB,	Level of Authority	Pri orit y st at	Current status of procurement preparedness activities	Scheduled date of commenceme nt	Scheduled date of completion	Remarks	Refer ence to Acti Plan
2. Inclusive Connectivity & Development Project (ICDP)												
	Rhabilitation/Improvement and Maintenance of 14.45km Rural Roads in Embilipitiya, Ratnapura District in Sabaragamuwa Province (Front Runner) LK-RDA-251010-CW-Lot 1	works	38.59	World Bank	ONCB	MPC	P	Awarded	03.02.2022	02.02.2023	EOT 1 granted upto 01.08.2023. 2nd EOI evaluation is in progress	58
	Rhabilitation/Improvement and Maintenance of 11.65km Rural Roads in Embilipitiya, Ratnapura District in Sabaragamuwa Province (Front Runner) LK-RDA-251010-CW-Lot 2	works	47.97	World Bank	ONCB	MPC	P	Awarded	03.02.2022	02.02.2023	EOT 1 granted upto 29.07.2023. 2nd EOI evaluation is in progress	58
	Rhabilitation/Improvement and Maintenance of 30.12km Rural Roads in Rathnapura, Ratnapura District in Sabaragamuwa Province (Front Runner) LK-RDA-251010-CW-Lot 3	works	262.71	World Bank	ONCB	MPC	P	Awarded	07.02.2022	06.08.2023	EOT 1 granted upto 14.01.2024	58
	Rhabilitation/Improvement and Maintenance of 20.40km Rural Roads in Pelmadulla, Ratnapura District in Sabaragamuwa Province (Front Runner) LK-RDA-251010-CW-Lot 4	works	252.59	World Bank	ONCB	MPC	P	Awarded	07.02.2023	06.06.2023	EOT 1 granted upto 11.12.2023	58

Department/ Line Agency/ Ministry	Description	Procurement Category (Goods, Works, & Services)	Budgetary Allocation 2024 Estimated cost (Rs. Mn)	Source of Financing / Name of the Donor	Procurement method (ICB, LIB , LNB, NCB,	Level of Authority	Pri orit y st at	Current status of procurement preparedness activities	Scheduled date of commenceme nt	Scheduled date of completion	Remarks	Refer ence to Action Plan
	Rehabilitation/ Improvement and Maintenance of 11.87 Km Rural Roads in Ukuwela, Raththota, Matale and Yatawatta Divisional Secretariat in Matale District in Central Province LK-RDA-251198-CW-Lot 1	works	66.50	World Bank	ONCB	MPC	P	Awarded	08.04.2022	09.06.2023	EOT evaluation is in progress	58
	Rehabilitation/ Improvement and Maintenance of 25.3 Km Rural Roads in Pallepola Divisinal Secretariat, Matale District in Central Province LK-RDA-251198-CW-Lot 2	works	268.89	World Bank	ONCB	MPC	P	Awarded	08.04.2022	09.10.2023		58
	Rehabilitation/ Improvement and Maintenance of 13.8 Km Rural Roads in Wilgamuwa Divisinal Secretariat, Matale District in Central Province LK-RDA-251191-CW-Lot 1	works	8.82	World Bank	ONCB	MPC	P	Awarded	08.04.2022	07.06.2023	Completed	58
	Rehabilitation/ Improvement and Maintenance of 37.28 Km Rural Roads in Galewela and Dambulla Divisional Secretariat in Matale District in Central Province LK-RDA-251191-CW-Lot 2	works	226.68	World Bank	ONCB	MPC	P	Awarded	08.04.2022	07.12.2023		58

Department/ Line Agency/ Ministry	Description	Procurement Category (Goods, Works, & Services)	Budgetary Allocation 2024 Estimated cost (Rs. Mn)	Source of Financing / Name of the Donor	Procurement method (ICB, LIB, LNB, NCB,	Level of Authority	Priority status	Current status of procurement preparedness activities	Scheduled date of commencement	Scheduled date of completion	Remarks	Reference to Action Plan
	Rehabilitation/ Improvement and Maintenance of 16.36Km Rural Roads in Mihinhale, Rambewa, Horowpathana and Kahatagadigiliya Divisional Secretariat in Anuradhapura District in North Central Province LK-RDA-251199-CW-Lot 1	works	11.61	World Bank	ONCB	MPC	P	Awarded	07.06.2022	06.10.2023		58
	Rehabilitation/ Improvement and Maintenance of 12.85Km Rural Roads in Anuradhapura Central, Mihinhale, Nochchiyagama and Nachchaduwa Divisional Secretariat in Anuradhapura District in North Central Province LK-RDA-251199-CW-Lot 2	works	19.28	World Bank	ONCB	MPC	P	Awarded	07.06.2022	06.08.2023	EOT evaluation is in progress	58
	Rehabilitation/ Improvement and Maintenance of 25.82Km Rural Roads in Medawachchiya, Rabewa, Mihinhale and Anuradhapura Central Divisional Secretariat in Anuradhapura District in North Central Province LK-RDA-251200-CW-Lot 1	works	86.93	World Bank	ONCB	MPC	P	Awarded	07.06.2022	06.02.2024		58

Cesb

Department/ Line Agency/ Ministry	Description	Procurement Category (Goods, Works, & Services)	Budgetary Allocation 2024 Estimated cost (Rs. Mn)	Source of Financing / Name of the Donor	Procurement method (ICB,LIB , LNB, NCB,	Level of Authority	Pri orit y st at	Current status of procurement preparedness activities	Scheduled date of commenceme nt	Scheduled date of completion	Remarks	Refer ence to Action Plan
	Rehabilitation/ Improvement and Maintenance of 26.55Km Rural Roads in Galenbidunuwewa, Kekirawa and Galnewa Divisional Secretariat in Anuradhapura District in North Central Province LK-RDA-251200-CW-Lot 2	works	214.07	World Bank	ONCB	MPC	P	Awarded	07.06.2022	06.04.2024		58
	Rehabilitation/ Improvement and Maintenance of 27.13 Km Rural Roads in Nikawaratiya and Paduwasnuwara divisional Secretariat in Kurunegala District in North Western Province LK-RDA-251201-CW-LOT1	works	288.69	World Bank	ONCB	MPC	P	Awarded	31.10.2022	31.06.2024		58
	Rehabilitation/ Improvement and Maintenance of 29.17 Km Rural Roads in Galgamuwa and Ibbagamuwa Divisional Secretariat In Kurunegala District in North Western Province LK-RDA-251201-CW-LOT2	works	475.48	World Bank	ONCB	MPC	P	Awarded	31.10.2022	31.09.2024		58
	Rehabilitation/ Improvement and Maintenance of 23.42Km Rural Roads in Kurunegala and Ibbagamuwa Divisional Secretariat in Kurunagala District in North Western Province LK-RDA-251202-CW- LOT1	works	263.20	World Bank	ONCB	MPC	P	Awarded	31.10.2022	31.04.2024		58

Department/ Line Agency/ Ministry	Description	Procurement Category (Goods, Works, & Services)	Budgetary Allocation 2024 Estimated cost (Rs. Mn)	Source of Financing / Name of the Donor	Procurement method (ICB, LIB, LNB, NCB,	Level of Authority	Pri ority st at	Current status of procurement preparedness activities	Scheduled date of commenceme nt	Scheduled date of completion	Remarks	Refer ence to Act Plan
	Rehabilitation/ Improvement and Maintenance of 32.28 Km Rural Roads in Narammala and Kuliapitiya Divisional Secretariat in Kurunagala District in North Western Province LK-RDA-251202-CW- LOT2	works	335.62	World Bank	ONCB	MPC	P	Awarded	26.10.2022	26.06.2024		58
	Rehabilitation/ Improvement and Maintenance of 17.5 Km Rural Roads in Siyabalanduwa and Madulla Divisional Secretariat in Monaragala District, Uva Province LK-RDA-251205-CW-LOT 1	works	406.13	World Bank	ONCB	MPC	P	Awarded	04.07.2023	04.03.2025		58
	Rehabilitation/ Improvement and Maintenance of 17.5 Km Rural Roads in Siyabalanduwa, Madagama and Monaragala Divisional Secretariat in Monaragala District, Uva Province LK-RDA-251205-CW-LOT 2	works	251.60	World Bank	ONCB	MPC	P	Awarded	10.07.2023	10.02.2025		58
	Rehabilitation/ Improvement and Maintenance of 13.2 Km Rural Roads in Buttala, Badalkumbura and Sewanagala Divisional Secretariat in Monaragala District, Uva Province. LK-RDA-251205-CW-LOT 3	works	243.83	World Bank	ONCB	MPC	P	Awarded	04.07.2023	04.01.2025		58

Department/ Line Agency/ Ministry	Description	Procurement Category (Goods, Works, & Services)	Budgetary Allocation 2024 Estimated cost (Rs. Mn)	Source of Financing / Name of the Donor	Procurement method (ICB,LIB , LNB, NCB,	Level of Authority	Pri orit y st at	Current status of procurement preparedness activities	Scheduled date of commenceme nt	Scheduled date of completion	Remarks	Refer ence t Actio Plan
Ministry of Transport & Highways	Rehabilitation/ Improvement and Maintenance of 12.2 Km Rural Roads in Dankotuwa and Madampe Divisional Secretariat in Puttalam District in North Western Province LK-RDA-251203-CW-RFB-Lot 1	works	187.53	World Bank	ONCB	MPC	P	LOA to be signed after end of standstill period	20.10.2023	27.10.2024		58
	Rehabilitation/ Improvement and Maintenance of 18.3 Km Rural Roads in Arachchikattuwa, Mundel, Mahakumbukkadawala and Anamaduwa Divisional Secretariat in Puttalam District in North Western Province LK-RDA-251203-CW-RFB-Lot 2	works	314.50	World Bank	ONCB	MPC	P		27.10.2023	27.10.2024		58
	Rehabilitation/ Improvement and Maintenance of 22.8 Km Rural Roads in Kalpitiya and Mundel Divisional Secretariat in Puttalam District in North Western Province LK-RDA-251203-CW-RFB-Lot 3	works	419.69	World Bank	ONCB	MPC	P		20.10.2023	27.10.2024		58
	Rehabilitation/ Improvement and Maintenance of 18.4 Km Rural Roads in Katuwana Divisional Secretariat in Hambanthota District in Southern Province LK-RDA-251207-CW-RFB-Lot 1	works	361.26	World Bank	ONCB	MPC	P		16.11.2023	16.11.2024		58

Department/ Line Agency/ Ministry	Description	Procurement Category (Goods, Works, & Services)	Budgetary Allocation 2024 Estimated cost (Rs. Mn)	Source of Financing / Name of the Donor	Procurement method (ICB,LIB , LNB, NCB,	Level of Authority	Pri orit y st at	Current status of procurement preparedness activities	Scheduled date of commenceme nt	Scheduled date of completion	Remarks	Refer ence to Ac Plan
	Rehabilitation/ Improvement and Maintenance of 10 Km Rural Roads in Ambalantota, Tangalle and Weeraketiya Divisional Secretariat in Hambanthota District in Southern Province LK-RDA-251207-CW-RFB-Lot 2	works	248.68	World Bank	ONCB	MPC	P	Bid Evaluation is in progress	16.11.2023	16.11.2024		58
	Rehabilitation/ Improvement and Maintenance of 12.3 Km Rural Roads in Sooriyawewa and Hambantota Divisional Secretariat in Hambanthota District in Southern Province LK-RDA-251207-CW-RFB-Lot 3	works	276.05	World Bank	ONCB	MPC	P		16.11.2023	16.11.2024		58
	Rehabilitation/ Improvement and Maintenance of 21.7 Km Rural Roads in Thissamaharama and Lunugamwehera Divisional Secretariat in Hambanthota District in Southern Province LK-RDA-251207-CW-RFB-Lot 4	works	445.36	World Bank	ONCB	MPC	P		16.11.2023	16.11.2024		58
	Rehabilitation/ Improvement and Maintenance of 27.9 Km Rural Roads in Thissamaharamaya, Sooriyawewa and Lunugamwehera Divisional Secretariat in Hambanthota District in Southern Province LK-RDA-251207-CW-RFB-Lot 5	works	540.53	World Bank	ONCB	MPC	P		16.11.2023	16.11.2024		58

Department/ Line Agency/ Ministry	Description	Procurement Category (Goods, Works, & Services)	Budgetary Allocation 2024 Estimated cost (Rs. Mu)	Source of Financing / Name of the Donor	Procurement method (ICB, LIB, LNB, NCB,	Level of Authority	Pri orit y st at	Current status of procurement preparedness activities	Scheduled date of commenceme nt	Scheduled date of completion	Remarks	Refer ence to Action Plan
	Rehabilitation/ Improvement and Maintenance of 20 Km Rural Roads in Palindanuwara Divisional Secretariat Kalutara District in Western Province	works	444.21	World Bank	ONCB	MPC	P	Expected to publish tender notice at the end of September	09.02.2024	09.02.2025		58
	Rehabilitation/ Improvement and Maintenance of 50 Km Rural Roads in Polonnaruwa District in North Central Province	works	1,454.57	World Bank	ONCB	MPC	P	BOQ preparation is in progres	16.03.2024	16.03.2025		58
	Rehabilitation/ Improvement and Maintenance of 50 Km Rural Roads in Kandy District in Central Province	works	450.24	World Bank	ONCB	MPC	P	Road Identification and Economic analysis is in	09.05.2024	09.05.2025		58
	Rehabilitation/ Improvement and Maintenance of 85 Km Rural Roads in Colomo District in Western Province	works	1,198.63	World Bank	ONCB	MPC	P	BOQ preparation is in progres	16.02.2024	16.02.2025		58
	Rehabilitation/ Improvement and Maintenance of 55 Km Rural Roads in Galle District in Southern Province	works	741.02	World Bank	ONCB	MPC	P	BOQ preparation is in progres	23.03.2024	23.03.2025		
	Rehabilitation/ Improvement and Maintenance of 60 Km Rural Roads in Matara District in Southern Province	works	695.46	World Bank	ONCB	MPC	P	BOQ preparation is in progres	23.03.2024	23.03.2025		
	Rehabilitation/ Improvement and Maintenance of 90 Km Rural Roads in Batticaloa District in Eastern Province	works	1,256.92	World Bank	ONCB	MPC	P	BOQ preparation is in progres	16.02.2024	16.02.2025		
	Rehabilitation/ Improvement and Maintenance of 60 Km Rural Roads in Northern Province	works	746.38	World Bank	ONCB	MPC	P	Road Identification is in progres	02.04.2024	02.04.2025		

Department/ Line Agency/ Ministry	Description	Procurement Category (Goods, Works, & Services)	Budgetary Allocation 2024 Estimated cost (Rs. Mn)	Source of Financing / Name of the Donor	Procurement method (ICB,LIB , LNB, NCB,	Level of Authority	Pri orit y st at	Current status of procurement preparedness activities	Scheduled date of commenceme nt	Scheduled date of completion	Remarks	Refer ence to A Plan
	Rehabilitation/ Improvement and Maintenance of 40 Km Rural Roads in Badulla District in Uva Province	works	481.45	World Bank	ONCB	MPC	P	Road Identification is in progress	02.06.2024	02.06.2025		
	Environmental and Social screening of 200 km rural roads in Hambantota, Monaragala, and Puttalam districts. LK-RDA-260562-CS-CQS	Consultancy Service		CQS	CPCM	U	A w a r d e d	Completed				
	Supervision Consultancy for civil works (Front Runner) (76.62Kms in Ratnapura district in Sabaragamuwa Province) LK-RDA-251213-CS-QCBS	Supervision consultancy	24.12	World Bank	QCBS	CPCM	P	Awarded	18.08.2022	18.02.2025		
	Supervision Consultancy for civil works (320Kms in Central Province and Uva Province) LK-RDA-274950-CS-QCBS	Supervision consultancy	82.74	World Bank	QCBS	CPCM	P	Awarded	09.10.2023	31.10.2026		
	Supervision Consultancy for civil works (460 Kms in North Western Province, North Central Province, Northern Province and Eastern Province) LK-RDA-251211-CS-QCBS	Supervision consultancy	142.30	World Bank	QCBS	CPCC	P	Forwarded to appoint CPCC				
	Supervision Consultancy for civil works (425kms in Sabaragamuwa Province, Western Province & Southern Provinces) LK-RDA-251212-CS-QCBS	Supervision consultancy	159.62	World Bank	QCBS	CPCC	P	Forwarded to appoint CPCC				

Department/ Line Agency/ Ministry	Description	Procurement Category (Goods, Works, & Services)	Budgetary Allocation 2024 Estimated cost (Rs. Mn)	Source of Financing / Name of the Donor	Procurement method (ICB,LIB , LNB, NCB,	Level of Authority	Pri orit y st at	Current status of procurement preparedness activities	Scheduled date of commenceme nt	Scheduled date of completion	Remarks	Refer ence t Actio Plan
	Environmental and Social screening of 615 km rural roads in Polonnaruwa, Badulla, Kandy, N'eliya, Colombo, Kalutara, Matara, Kegalle and Batticaloa districts. LK-RDA-348674-CS-CQS	Consultancy Service	29.00	World Bank	CQS	CPCM	P	Awarded	10.05.2023	10.05.2024		
	Individual Consultancy Service for Pavement Design Engineer LK-RDA-302861-CS-INDV	Consultancy Service	1.75	World Bank	CQS	CPCM	P	Awarded	29.07.2022	28.07.2023	Extended to another 1 year	
	Individual Consultancy Service for Management Assistants LK-RDA-287445-CS-INDV/ LK-RDA-286723-CS-INDV & LK-RDA-286724-CS-INDV	Consultancy Service	2.16	World Bank	CQS	CPCM	P	Awarded	15.07.2023	14.07.2024	Extended to another 1 year	
	Individual Consultancy Service for Auto CAD Draftsman LK-RDA-279616-CS-INDV	Consultancy Service	1.92	World Bank	CQS	CPCM	P	Awarded	12.12.2023	11.12.2024		
	Individual Consultancy Service for Network Administrative LK-RDA-279628-CS-INDV	Consultancy Service	1.92	World Bank	CQS	CPCM	P	Not yet advertised				
	Development of comprehensive digital tool to prioritize provincial and rural roads, Capacity Building and Research on Green and Cost-Effective Solutions in Road Construction. LK-RDA-251217-CS-QCBS	Services	26.80	World Bank	QCBS	MPC	P	Due to loan restructures this item not yet finalized	Jun-24			
Sub Total			14,504.00									
From FARDF(17)			48.00									
Total			14,552.00									

Department/ Line Agency/ Ministry	Description	Procurement Category (Goods, Works, & Services)	Budgetary Allocation 2024 Estimated cost (Rs. Mn)	Source of Financing / Name of the Donor	Procurement method (ICB,LIB , LNB, NCB,	Level of Authority	Pri orit y st at	Current status of procurement preparedness activities	Scheduled date of commenceme nt	Scheduled date of completion	Remarks	Refer ence to Ap pro ved Plan	
Badulla Chenkaladi Road Improvement Project - BCRIP													
Ministry of Transport & Highways	RDA/BCRIP/ICB/OFID/03B - Lunugala to Bibile (171+800Km- 180+500Km)	Works	698.00	OPEC	NCB	MPC		Procurement Completed	01/12/2022	28/02/2024	Contracts awarded and Constructions are ongoing.	42	
	RDA/BCRIP/ICB/OFID/03C - Lunugala to Bibile (171+800Km- 180+500Km)	Works	685.00		NCB	MPC			01/12/2022	31/03/2024	EOT due to climate condition and Utility shifting are being	42	
	RDA/BCRIP/NCB/OFID/04 - Beragala-Wellwaya Road Section (194+000km to 200+000km) / Climate Resilience Project along Badulla - Bibile Section of PBC road.	Works	1,057.00		NCB	MPC	U	Design & estimate preparation is progressing			NBRO is being attending for design and estimation. Expecting procurement to be completed by Oct. 2024	42	
	RDA/BCRIP/OFID/CONSULT - MGC-ECL JV	Services	60.00		NCB	MPC		Procurement Completed			Continue MG Consultant with VO no	42	
	Tax Payments		300.00										42
	Project Management Unit		45.00										42
	Land Compensation		80.00										42
	Sub Total				2,925.00								
Ministry of Transport & Highways	RDA/BCRIP/AUM/NCB/SFD/04 Keviliyamadu to Mangalagama (33+000 to 45+000)	Works	1,120.00	SFD	NCB	MPC	U	Procurement Completed	Jan-24	Jan-25	Contracts awarded and Constructions are ongoing. Defect liability period is up to January 2026 as the plan.	33	
	RDA/BCRIP/AUM/NCB/SFD/05- Mangalagama to Mahaoya (45+000 to 58+000)	Works	1,120.00		NCB	MPC	U		Jan-24	Jan-25		33	
	RDA/BCRIP/AUM/NCB/SFD/06- Improvement of Chenkaladi Junction	Works	400.00		NCB	MPC	U	Design & estimate preparation is progressing	Apr-24	Oct-24	RDA Highway Design Division is preparing the design & estimate	33	
	RDA/BCRIP/AUM/SFD/CONSU LT	Services	60.00		NCB	MPC	U	Procurement Completed	Jan-24	Jun-26	Procurement completed	33	
	Tax Payments		450.00										33
Sub Total			3,150.00									33	
Total			6,075.00										

Department Line Agency/ Ministry	Description	Procurement Category (Goods, Works, & Services)	Budgetary Allocation 2024 Estimated cost (Rs. Mn)	Source of Financing / Name of the Donor	Procurement method (ICB, LIB, LNB, NCB,	Level of Authority	Priority status	Current status of procurement preparedness activities	Scheduled date of commencement	Scheduled date of completion	Remarks	Reference to Action Plan
4. Construction Division - RDA												
Ministry of Transport & Highways	Balance work of Widening & Improvements to Approach Road public Building (0+000 - 2+400 km) - Mannar	works	40.00	GOSL	NCB	DPC	N	Estimate Preperation	Mar-24	May-24		66, 125
	Balance work Constuction of Build up drain with cover slabs on Bazar Street - Vavuniya	works	40.00	GOSL	NCB	DPC	N	Estimate Preperation	Apr-24	Jul-24		66, 125
	Construction of drainage in Puthukudiyiruppu town (35+680 to 35+900) - Mullaitivu	works	65.00	GOSL	NCB	DPC	N	Estimate Preperation	Jan-24	Dec-24		66, 125
	Lead away drain construction at Wennappuwa Town (Peliyagoda - Puttalam Road (A003)) - Chilaw	works	56.95	GOSL	NCB	DPC	N	Estimate Preperation	Feb-24	May-24		66, 125
	Improvement and Asphalt Concrete Overlaying for Welimada Boralandha Ohiya Hortan Plans Road WBOHP Road (0+000 to 4+ km) - Badulla	works	78.40	GOSL	NCB	DPC	N	Estimate Preperation	May-24	Aug-24		66, 125
Sub Total			280.35									
	Retentions to be released		144.55									
	Bills to be paid for completed Projects		242.29									
	Ongoing Projects (started in previous years)		931.46									
	New Projects - Direct Labour undesr All Divison Offices		551.35									
	Total		2,150.00									

Department/ Line Agency/ Ministry	Description	Procurement Category (Goods, Works, & Services)	Budgetary Allocation 2024 Estimated cost (Rs. Mn)	Source of Financing / Name of the Donor	Procurement method (ICB,LIB , LNB, NCB,	Level of Authority	Pri orit y st at	Current status of procurement preparedness activities	Scheduled date of commenceme nt	Scheduled date of completion	Remarks	Refer ence to Action Pla
4. Road Programme - 500km - Construction Division - RDA - Direct Labour Through Region Tenders												
Ministry of Transport & Highways	Region	Direct Labour	Through Region Tenders									
	Central	1744.13	714.43									57
	Eastern	62.92	691.29									57
	Eastern Akkaraipattu	48.59	884.9									57
	North Central	548.69	666.72									57
	North Western	1890.19	387.4									57
	Northern	130.24	504.01									57
	Sabaragamuwa	668.52	1298.36									57
	Southern	1679.99	800.56									57
	Uva	516.12	1628.34									57
	Western	2343.42	2408.27									57
	Special Project	640.83	94.55									57
	Old Bill Payments		7,647.53									57
	Total			28,000.00								
5. Miscellaneous foreign Aided Projects Division (MFAP)												
Ministry of Transport & Highways	Rehabilitation /Improvements to Piliyandala - Maharagama Road (B367) (RDA/MFAP/ICB/OFID- 2/8C) (Section from Ch. 3-700 km to 5-700 km) -OFID-2	Works	50.00	ÓPEC Fund for Internationa l Developme nt (OFID)	ICB	MPC	P	Preparation of Bid document is in progress	2024 September	2026 September		57 58 124
According to the Budget Allocation 2024 - other Payment (IPC, Land Acquisition & land Improvement)			1,650.00									58 124

Department/ Line Agency/ Ministry	Description	Procurement Category (Goods, Works, & Services)	Budgetary Allocation 2024 Estimated cost (Rs. Mn)	Source of Financing / Name of the Donor	Procurement method (ICB,LIB , LNB, NCB,	Level of Authority	Pri orit y st at	Current status of procurement preparedness activities	Scheduled date of commenceme nt	Scheduled date of completion	Remarks	Refer ence to Action Plan
Ministry of Transport & Highways	Reconstruction of Bridge No. 9/1 Orugodawatta – Ambatale Road OFID-3	Works	100.00	OFID	ICB	MPC	U	Design works are in progress	2024 September	2025 March		34-41, 55,122 ,124
According to the Budget Allocation 2024 - other Payment (IPC, Land Acquisition & land Improvement)			370.00									34-41, 55,122
Ministry of Transport & Highways	Rehabilitation /Improvements to (B 452) Walgama -Diyagama Road (RDA/MFAP/ICB/OFID- 2/04) (Section from Ch. 0+000 km to 7+060 km) - OFID	Works	100.00	OFID	ICB	SCAPC	P	Preparation of Bid document is in progress	2024 December	2026 December	'There is a delay on land acquisition more than the anticipated	34-41, 55,122 ,124
	Reconstruction of Bridge No. 3/2 Orugodawatta – Ambatale Road OFID 4	Works	30.00	OFID	ICB	MPC	U	Preparation of Bid document is in progress	2024 October	2025 April	-	34-41, 55,122 ,124
According to the Budget Allocation 2024 - other Payment (IPC, Land Acquisition & land Improvement)			1,470.00									
Ministry of Transport & Highways	Reconstruction of Bridge No. 4/1 Orugodawatta – Ambatale Road - OFID 2	Works	177.00	SFD	ICB	PPC	U	-	2024 March	2005 September	-	34-41, 55,122 ,124
	Costruction of Kurinchankarny Bridge	Works	223.00	SFD	ICB	MPC	U	Preparation of Bidding document is in progress	2024 July	2026 July	-	34-41, 55,122 ,124
According to the Budget Allocation 2024 - other Payment (IPC, Land Acquisition & land Improvement)			110.00									34-41, 55,122
According to the Budget Allocation 2024 - other Payment (IPC, Land Acquisition & land Improvement) Construction of Flyovers over the Railwayline at Utharananda Mawatha and near the slave Island Railway Station			1,760.00									34-41, 55,122 ,124

Department/ Line Agency/ Ministry	Description	Procurement Category (Goods, Works, & Services)	Budgetary Allocation 2024 Estimated cost (Rs. Mn)	Source of Financing / Name of the Donor	Procurement method (ICB,LIB , LNB, NCB,	Level of Authority	Pri orit y st at	Current status of procurement preparedness activities	Scheduled date of commenceme nt	Scheduled date of completion	Remarks	Refer ence to Acti vity Plan
According to the Budget Allocation 2024 - other Payment (IPC, Land Acquisition & land Improvement) Design and Construction of Flyovers in Kohuwala and Gatambe (GOSL-Hungary) (Loan No. HS 00121000)			2,240.00									34-41, 55,122 ,124
According to the Budget Allocation 2024 - other Payment (IPC, Land Acquisition & land Improvement) - OPEC 1			455.00									34-41, 55,122 ,124
Total			3,735.00									
6. Kandy Multimodal Transport Terminal Development Project (KMTTDP)												
Ministry of Transport & Highway	Seven Sorey Building Civil work	Works	385.00	World Bank	ICB	SCAPC	U	Prep: Bidding Documents	23-Sep-2024	3-Jan-2027	Source of Fund not yet Finalized	00.05
	Photocopy Matchine, Web Cam and Power Supply	Goods	3.30	World Bank	NCB	PPC	U	Prep: Bidding Documents	4-Apr-2024	4-Apr-2024		00.05
	Single pass Duel side scanning matchine		0.50	World Bank	NCB	RPC	U	Prep: Bidding Documents	2-Apr-2024	2-Apr-2024		00.05
	Two Desktop Computers		1.00	World Bank	NCB	PPC	N	Prep: Bidding Documents	4-Apr-2024	4-Apr-2024		00.05
	Furniture and Office Request		0.20	World Bank	NCB	RCP	P	Prep: Bidding Documents	2-Apr-2024	2-Apr-2024		00.05
	Seven Sorey Building Consultancy Service		Services	25.00	World Bank	ICB	CACPC	U	Prep: Bidding Documents	23-Sep-2024	3-Jan-2027	Source of Fund not yet Finalized
	Vehicle Supply three number of Cars	Services	14.40	World Bank	NCB	PPC	U	Prep: Bidding Documents	1-Mar-2024	22-Mar-2024		00.05
	Consultancy Service for Urban Integration and Road Safety improvement around KMTT	Services	35.00	World Bank	NCB	CACPC	N	Prep: Bidding Documents	7-Oct-2024	24-Mar-2025		00.05
	Consultancy Service for Busniess Model Development for KMTT	Services	20.00	World Bank	NCB	CACPC	N	Prep: Bidding Documents	7-Oct-2024	24-Mar-2025		00.05
	Consultancy Service for Design Review & Construction Supervision		8,390.00									00.05
	Design & Build Contract for KMTTDP		300.00									00.05

Department/ Line Agency/ Ministry	Description	Procurement Category (Goods, Works, & Services)	Budgetary Allocation 2024 Estimated cost (Rs. Mn)	Source of Financing / Name of the Donor	Procurement method (ICB,LIB , LNB, NCB,	Level of Authority	Pri orit y st at	Current status of procurement preparedness activities	Scheduled date of commenceme nt	Scheduled date of completion	Remarks	Refer ence to Action Plan
	Bus operation management during the transition period and support for maintenance and management of the IT system		125.00									60 , 65
	Project management 2104 -12		95.60									60 , 65
	Capacity building for key stakeholders involved in the management, operation, and maintenance of the terminal		20.00									60 , 65
	Administration Cost, VAT and other Taxes and Duties (GOSL - 2104-17)		1,790.00									60 , 65
Sub Total			11,205.00									60 , 65
Ministry of Transport & Highway	Development of Access Roads to Kandy Multimodal Transport Terminal	Works	450.00	GOSL	NCB	MPC	U	Prep: Bidding Documents	22-May-2024	30-Nov-2024		60 , 65
		Works	350.00	GOSL	NCB	MPC	U	Prep: Bidding Documents	22-May-2024	30-Nov-2024		60 , 65
		Works	350.00	GOSL	NCB	MPC	U	Prep: Bidding Documents	21-Jun-2024	30-Dec-2024		60 , 65
		Works	350.00	GOSL	NCB	MPC	U	Prep: Bidding Documents	21-Jun-2024	30-Dec-2024		60 , 65
Land and Land Improvement			100.00									
Total			12,805.00									

7. Central Expressway Project - I (CEP - I)

Major Procurement												13
Ministry of Transport & Highway	Construction of Central Express Project from 0+000-0+500 km including Kadawatha interchange							CAPC/TEC appointed bidding document under preparation			Estimated Amount 10117.00 Required allocation for the year 2024 in Rs.3000Mn.	13
	Construction of Central Express Project from Kadawatha to Mirigama	works	48,985.40	GOSL	NCB	CAPC	U		Jan-24	Dec-24	Procurement Completed	13

Department/ Line Agency/ Ministry	Description	Procurement Category (Goods, Works, & Services)	Budgetary Allocation 2024 Estimated cost (Rs. Mn)	Source of Financing / Name of the Donor	Procurement method (ICB, LIB, LNB, NCB,	Level of Authority	Pri orit y st at	Current status of procurement preparedness activities	Scheduled date of commenceme nt	Scheduled date of completion	Remarks	Refer ence to Action Plan	
Project Management Unit													
Ministry of Transport & Highway	MOH Building	works	112.00	GOSL	NCB	PPC	P	Estimate and Drawing Completed	Jan-24	Dec-24		13	
	Darauwa Cemetery	works	27.00	GOSL	NCB	PPC	P	Estimate and Drawing Completed	Jan-24	Dec-24		13	
Development and Resettlement Sites													
Ministry of Transport & Highway	Mottunnawatta	works	106.00	GOSL	NCB	PPC	P	Contract awarded	Jan-24	Dec-24		13	
	Ambanawatta							Construction Completed - Retension to be revised				13	
	Dansalwatta							Estimate to be revised					
	Pathakadawatta							Work in Progress					
	Furniture & Office Equipment	Goods/ Services	2.00	GOSL				Continuations				13	
	Furniture & Office Equipment		14.60	in Bank of C	NCB	PPC/TEC	N					13	
	Infrastructure Development (PMU) 117-02-03-18-2104-17												
		Salary & Overhead		78.00									13
		MCC Special Advance 1st		500.00									13
		MCC Special Advance 2nd		496.00									13
	Consultancy Service		264.00									13	
	Land Compansation & other related cost		1,755.00									13	
Total			52,340.00									13	
8. Central Expressway Project - II (CEP- II)													
Ministry of Transport &	Building and Structures		2,500.00										

Department Line Agency/ Ministry	Description	Procurement Category (Goods, Works, & Services)	Budgetary Allocation 2024 Estimated cost (Rs. Mn)	Source of Financing / Name of the Donor	Procurement method (ICB, LIB, LNB, NCB,	Level of Authority	Priority status	Current status of procurement preparedness activities	Scheduled date of commencement	Scheduled date of completion	Remarks	Reference to Action Plan
Highway	Land and Land Improvements		75.00									
Total			2,575.00									

9. Central Expressway Project-III (CEP-III)

	Consultancy Service for feasibility studies by SMEC International (All 4 Sections of CEP)	Services	22.37	GOSL	S/S	CACPC	P	Service already completed			Consultant completed their services on 31/12/2014. Two variation orders (VO)	15
	Stationery	Goods	2.40	GOSL	NCB	C & PD Limit	P	Will be completed as and when	Jan - 24	Dec - 24	-	15
	Office furniture, Equipment	Goods	0.50	GOSL	NCB	C & PD Limit	P	Will be completed as and when	Jan - 24	Dec - 24	-	15
	Other Expenses	Services and Goods	52.38	GOSL	NCB	PD Limit	P	Will be completed as and when required	Jan - 24	Dec - 24	-	15
	Hydrology study by SLLRDC - CEP 1,2,3 & 4	Services	6.99	GOSL	Direct Contract	PPC	P	Work Completed	Completed		Full payment made only VAT component to be paid	15
	Soft ground treatment Design works - NBRO (CH.3+440 KM TO CH 12+890KM)	Services	27.00	GOSL	Direct Contract	CP & PD Limit	P	Final report to be submitted.	Jan - 23	Dec - 24	-	15
	Investigation & Soft ground treatment Design works - NBRO (CH.0+100KM TO CH 0+840KM & CH.12+890KM TO CH 13+800KM)	Services	5.00	GOSL	Direct Contract	CP & PD Limit	P	To be commenced	Jan - 24	Dec - 24	-	15
	Conducting Study for noise Barriers (CH.0+000KM TO CH 13+800KM)	Services	2.40	GOSL	Direct Contract	PPC	P	To be commenced	Jan - 24	Dec - 24	-	15

Department/ Line Agency/ Ministry	Description	Procurement Category (Goods, Works, & Services)	Budgetary Allocation 2024 Estimated cost (Rs. Ma)	Source of Financing / Name of the Donor	Procurement method (ICB, LIB, LNB, NCB,	Level of Authority	Pri orit y st at	Current status of procurement preparedness activities	Scheduled date of commencem nt	Scheduled date of completion	Remarks	Refer ence to Action Plan
	Central Expressway - Section 3 (Pothuhera-Galagedara) Construction of PACK 1A (CH. 0+840KM TO CH. 1+580KM)	Works	525.98	GOSL	NCB	MPC	P	Contract Awarded .EIA. LA Completed .compensation made to be	May - 21	Jan - 25*	-	15
	Central Expressway - Section 3 (Pothuhera-Galagedara) Construction of PACK 1B (CH. 1+580KM TO CH. 2+400KM)	Works	455.17	GOSL	NCB	MPC	P	Contract Awarded .EIA. LA Completed. compensation made to be	May - 21	Jan - 25*	-	15
	Central Expressway - Section 3 (Pothuhera-Galagedara) Construction of PACK 1C (CH. 2+400KM TO CH. 3+090KM)	Works	558.24	GoSL	NCB	MPC	P	Contract Awarded .EIA. LA Completed. compensation made to be	May - 21	Jan - 25*	-	15
	Central Expressway - Section 3 (Pothuhera-Galagedara) Construction of PACK 1D (CH. 3+090KM TO CH. 4+400KM)	Works	2,195.83	GOSL	NCB	SCAPC	P	Contract Awarded .EIA. LA Completed. compensation made to be	Aug - 21	Jan - 25*	-	15
	Central Expressway - Section 3 (Pothuhera-Galagedara) Construction of PACK 1E (CH. 4+400 KM TO CH. 4+920 KM)	Works	610.62	GOSL	NCB	MPC	P	Contract Awarded .EIA. LA Completed. compensation made to be	July - 21	Jan - 25*	-	15
	Central Expressway - Section 3 (Pothuhera-Galagedara) Construction of PACK 1F (CH. 4+920 KM TO CH. 5+140 KM)	Works	607.71	GOSL	NCB	MPC	P	Contract Awarded .EIA. LA Completed. compensation made to be	July - 21	Jan - 25*	-	5

Department/ Line Agency/ Ministry	Description	Procurement Category (Goods, Works, & Services)	Budgetary Allocation 2024 Estimated cost (Rs. Mn)	Source of Financing / Name of the Donor	Procurement method (ICB,LIB , LNB, NCB,	Level of Authority	Priority status	Current status of procurement preparedness activities	Scheduled date of commencement	Scheduled date of completion	Remarks	Reference Act/ Plan
Ministry of Transport & Highway	Central Expressway - Section 3 (Pothuhera-Galagedara) Construction of PACK 1G (CH. 5+140 KM TO CH. 5+820 KM)	Works	578.30	GOSL	NCB	MPC	P	Contract Awarded .EIA. LA Completed. compensation made to be	July - 21	Jan - 25*	-	15
	Central Expressway - Section 3 (Pothuhera-Galagedara) Construction of PACK 1H (CH. 5+820 KM TO CH. 6+270 KM)	Works	534.10	GOSL	NCB	MPC	P	Contract Awarded .EIA. LA Completed. compensation made to be	July - 21	Jan - 25*	-	15
	Central Expressway - Section 3 (Pothuhera-Galagedara) Construction of PACK 1I (CH. 6+270 KM TO CH. 6+900 KM)	Works	574.43	GoSL	NCB	MPC	P	Contract Awarded .EIA. LA Completed. compensation made to be	July - 21	Jan - 25*	-	15
	Central Expressway - Section 3 (Pothuhera-Galagedara) Construction of PACK 1J (CH. 6+900KM TO CH. 8+050KM)	Works	2,426.00	GOSL	NCB	SCAPC	P	Contract Awarded .EIA. LA Completed. compensation made to be	Aug - 21	Jan - 25*	-	15
	Central Expressway - Section 3 (Pothuhera-Galagedara) Construction of PACK 1K (CH. 8+050 KM TO CH. 8+850 KM)	Works	588.52	GOSL	NCB	MPC	P	Contract Awarded .EIA. LA Completed. compensation made to be	July - 21	Jan - 25*	-	15
	Central Expressway - Section 3 (Pothuhera-Galagedara) Construction of PACK 1L (CH. 8+850 KM TO CH. 9+100 KM)	Works	366.70	GOSL	NCB	MPC	P	Contract Awarded .EIA. LA Completed. compensation made to be	July - 21	Jan - 25*	-	15

Department/ Line Agency/ Ministry	Description	Procurement Category (Goods, Works, & Services)	Budgetary Allocation 2024 Estimated cost (Rs. Ma)	Source of Financing / Name of the Donor	Procurement method (ICB, LIB, LNB, NCB,	Level of Authority	Priority status	Current status of procurement preparedness activities	Scheduled date of commencement	Scheduled date of completion	Remarks	Reference A/ Plan
	Central Expressway - Section 3 (Pothuhera-Galagedara) Construction of PACK 1M (CH. 9+100KM TO CH. 9+900KM)	Works	2,377.46	GOSL	NCB	SCAPC	P	Contract Awarded .EIA. LA Completed. compensation made to be	Aug - 21	Jan - 25*	-	15
	Central Expressway - Section 3 (Pothuhera-Galagedara) Construction of PACK 1N (CH. 9+900KM TO CH. 11+230KM)	Works	2,753.10	GOSL	NCB	SCAPC	P	Contract Awarded .EIA. LA Completed. compensation made to be	Aug - 21	Jan - 25*	-	15
	Central Expressway - Section 3 (Pothuhera-Galagedara) Construction of PACK 1O (CH. 11+230 KM TO CH. 11+480 KM)	Works	521.48	GOSL	NCB	MPC	P	Contract Awarded .EIA. LA Completed. compensation made to be	Oct - 31	Jan - 25*	-	15
	Central Expressway - Section 3 (Pothuhera-Galagedara) Construction of PACK 1P (CH. 11+480 KM TO CH. 12+000 KM)	Works	311.42	GOSL	NCB	MPC	P	Contract Awarded .EIA. LA Completed. compensation made to be	July - 21	Jan - 25*	-	15
	Central Expressway - Section 3 (Pothuhera-Galagedara) Construction of PACK 1Q (CH. 12+000KM TO CH. 12+890KM)	Works	1,688.14	GOSL	NCB	SCAPC	P	Contract Awarded .EIA. LA Completed. compensation made to be	Aug - 21	Jan - 25*	-	15
	Central Expressway - Section 3 (Pothuhera-Galagedara) Construction of PACK 1R (CH. 0+100KM TO CH. 0+840KM)	Works	687.60	GOSL	NCB	SCAPC	P	-	Oct - 23	Dec - 24	-	

Department/ Line Agency/ Ministry	Description	Procurement Category (Goods, Works, & Services)	Budgetary Allocation 2024 Estimated cost (Rs. Mn)	Source of Financing / Name of the Donor	Procurement method (ICB,LIB, , LNB, NCB,	Level of Authority	Pri orit y st at	Current status of procurement preparedness activities	Scheduled date of commenceme nt	Scheduled date of completion	Remarks	Refer ence Actio n Plan
	Construction of Central Expressway - Section 3 (Pothuhera-Galagedara) Construction of PACK 1S (CH. 12+890KM TO CH. 13+800KM)	Works	1,375.10	GOSL	NCB	SCAPC	P	-	Oct - 23	Dec - 24	-	15
	Construction of Balance work from Sub base top level to completion from Ch.0+000 km to Ch.13+800 km	Works		GOSL	NCB	Not yed decide	P	EIA,LA Completed, Procurement not started yet.	Sep - 24	Jul - 25	-	15
	Construction of Section from Rambukkana (Ch 13+800) to Galagedara (Ch 32+450) of CEP 3 and Ch.0+100 km to Ch.0+840 km	Works		Expect to be decided	ICB	CANC/ CAPC	P	LA 80%EIA Completed. Expect to invite new proposals once approved by GOSL.	To be decided		-	15
	Consulyancy Service for Construction of Section from Rambukkana (Ch 13+800) to Galagedara (Ch 32+450)	Services	To be decided in 2025									15
	Recruitment of Team Leader (Individual)	Services	9.00	GOSL	IC - Local	PPCM	P	REP Inuted	Sep - 23	May-25	-	15
	Recruitment of Contract Management & Claim Specialist (Individual)	Services	7.20	GOSL	IC - Local	PPCM	P	REP Inuted	Sep - 23	May-25	-	15
	Recruitment of Chief Quantity Surveyor (Individual)	Services	6.00	GOSL	IC - Local	PPCM	P	REP Inuted	Sep - 23	May-25	-	15
	Recruitment of Consultant (Individual)	Services	To be decided	GOSL	IC - Local	PPCM	P	REP Inuted	To be decided		-	15
	Recruitment of Consultant (Individual)	Services		GOSL	IC - Local	PPCM	P	REP Inuted			-	15
	Sub Total		19,877.14									
	Salaries for the year		122.86									
	Land & Improvments		830.00									
	Total											

Department/ Line Agency/ Ministry	Description	Procurement Category (Goods, Works, & Services)	Budgetary Allocation 2024 Estimated cost (Rs. Ma)	Source of Financing / Name of the Donor	Procurement method (ICB, LIB , LNB, NCB,	Level of Authority	Pri orit y st at	Current status of procurement preparedness activities	Scheduled date of commenceme nt	Scheduled date of completion	Remarks	Refer ence to Ac Plan
Ministry of Transport & Highway	Land and Land Improvement		95.00									
Total			95.00									
PLM/Maintenance Management Division (RD)												
	Weak bridges	Works	1,000.00	GOSL	NCB	DPC	P	not commenced	Jan 2024 Procurement work)	Dec-2024		
	Routine Maintenance Western Province	Labour (Direct)	46.44	GOSL	NCB	DPC	P	not commenced	Jan 2024 Procurement work)	Dec-24		
		Material (Contract)	201.22	GOSL	NCB	DPC	P	not commenced	Jan 2024 Procurement work)	Dec-24		
		Machinery (Contract)	61.91	GOSL	NCB	DPC	P	not commenced	Jan 2024 Procurement work)	Dec-24		
		Labour (Direct)	49.57	GOSL	NCB	DPC	P	not commenced	Jan 2024 Procurement work)	Dec-24		
	Recurrent Maintenance Western Province	Material (Contract)	214.80	GOSL	NCB	DPC	P	not commenced	Jan 2024 Procurement work)	Dec-24		
		Machinery (Contract)	66.09	GOSL	NCB	DPC	P	not commenced	Jan 2024 Procurement work)	Dec-24		
		Labour (Direct)	46.50	GOSL	NCB	DPC	P	not commenced	Jan 2024 Procurement work)	Dec-24		

Department/ Line Agency/ Ministry	Description	Procurement Category (Goods, Works, & Services)	Budgetary Allocation 2024 Estimated cost (Rs. Mn)	Source of Financing / Name of the Donor	Procurement method (ICB,LIB , LNB, NCB,	Level of Authority	Pri orit y st at	Current status of procurement preparedness activities	Scheduled date of commenceme nt	Scheduled date of completion	Remarks	Refer ence t Actio Plan
	Periodic Maintenance - Western Province	Material (Contract)	201.48	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24		
		Machinery (Contract)	61.99	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24		
	Routine Maintenance - Southern Province	Labour (Direct)	60.30	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24		
		Material (Contract)	261.30	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24		
		Machinery (Contract)	80.40	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24		
	Recurrent Maintenance - Southern Province	Labour (Direct)	42.73	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24		
		Material (Contract)	185.15	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24		
		Machinery (Contract)	56.97	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24		
	Periodic Maintenance - Southern Province	Labour (Direct)	31.97	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24		
		Material (Contract)	138.55	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24		
		Machinery (Contract)	42.63	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24		

Department/ Line Agency/ Ministry	Description	Procurement Category (Goods, Works, & Services)	Budgetary Allocation 2024 Estimated cost (Rs. Mn)	Source of Financing / Name of the Donor	Procurement method (ICB, LIB, , LNB, NCB,	Level of Authority	Priority status	Current status of procurement preparedness activities	Scheduled date of commencement	Scheduled date of completion	Remarks	Reference to Action Plan	
	Routine Maintenance - Central Province	Labour (Direct)	136.86	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24			
		Material (Contract)	42.11	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24			
		Machinery (Contract)	31.58	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24			
	Recurrent Maintenance - Central Province	Labour (Direct)	50.97	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24			
		Material (Contract)	220.87	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24			
		Machinery (Contract)	67.96	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24			
	Periodic Maintenance - Central Province	Labour (Direct)	59.95	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24			
		Material (Contract)	259.77	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24			
		Machinery (Contract)	79.93	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24			
Routine Maintenance - North Western Province	Labour (Direct)	27.60	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24				
	Material (Contract)	119.60	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24				

Department/ Line Agency/ Ministry	Description	Procurement Category (Goods, Works, & Services)	Budgetary Allocation 2024 Estimated cost (Rs. Mn)	Source of Financing / Name of the Donor	Procurement method (ICB, LIB, LNB, NCB,	Level of Authority	Priority status	Current status of procurement preparedness activities	Scheduled date of commencement	Scheduled date of completion	Remarks	Reference to Action Plan	
	Recurrent Maintenance -North Western Province	Machinery (Contract)	36.80	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24			
		Labour (Direct)	30.00	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24			
		Material (Contract)	130.00	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24			
		Machinery (Contract)	40.00	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24			
	Periodic Maintenance -North Western Province	Labour (Direct)	32.40	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24			
		Material (Contract)	140.40	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24			
		Machinery (Contract)	43.20	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24			
	Routine Maintenance Sabaragamuwa Province	Labour (Direct)	44.85	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24			
		Material (Contract)	194.35	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24			
		Machinery (Contract)	59.80	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24			
		Labour (Direct)	37.80	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24			

Department/ Line Agency/ Ministry	Description	Procurement Category (Goods, Works, & Services)	Budgetary Allocation 2024 Estimated cost (Rs. Mn)	Source of Financing / Name of the Donor	Procurement method (ICB, LIB, LNB, NCB,	Level of Authority	Priority status	Current status of procurement preparedness activities	Scheduled date of commencement	Scheduled date of completion	Remarks	Reference to Action Plan
	Recurrent Maintenance Sabaragamuwa Province	Material (Contract)	163.80	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24		
		Machinery (Contract)	50.40	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24		
	Periodic Maintenance - Sabaragamuwa Province	Labour (Direct)	44.85	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24		
		Material (Contract)	194.35	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24		
		Machinery (Contract)	59.80	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24		
	Routine Maintenance - Uva Province	Labour (Direct)	25.50	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24		
		Material (Contract)	110.50	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24		
		Machinery (Contract)	34.00	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24		
	Recurrent Maintenance - Uva Province	Labour (Direct)	40.11	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24		
		Material (Contract)	173.81	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24		
		Machinery (Contract)	53.48	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24		

24-29

Department/ Line Agency/ Ministry	Description	Procurement Category (Goods, Works, & Services)	Budgetary Allocation 2024 Estimated cost (Rs. Mn)	Source of Financing / Name of the Donor	Procurement method (ICB,LIB , LNB, NCB,	Level of Authority	Pri orit y st at	Current status of procurement preparedness activities	Scheduled date of commencem ent	Scheduled date of completion	Remarks	Refer ence to Actio n Plan	
	Periodic Maintenance - Uva Province	Labour (Direct)	46.89	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24			
		Material (Contract)	203.19	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24			
		Machinery (Contract)	62.52	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24			
	Routine Maintenance - North Central Province	Labour (Direct)	26.25	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24			
		Material (Contract)	113.75	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24			
		Machinery (Contract)	35.00	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24			
	Recurrent Maintenance -North Central Province	Labour (Direct)	27.79	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24			
		Material (Contract)	120.41	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24			
		Machinery (Contract)	37.05	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24			
	Periodic Maintenance - North Central Province	Labour (Direct)	28.46	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24			
		Material (Contract)	123.34	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24			

Department/ Line Agency/ Ministry	Description	Procurement Category (Goods, Works, & Services)	Budgetary Allocation 2024 Estimated cost (Rs. Mn)	Source of Financing / Name of the Donor	Procurement method (ICB, LIB, LNB, NCB,	Level of Authority	Pri orit y st at	Current status of procurement preparedness activities	Scheduled date of commenceme nt	Scheduled date of completion	Remarks	Refer ence to Ac Plan
	Routine Maintenance Northern Province	Machinery (Contract)	37.95	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24		
		Labour (Direct)	49.05	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24		
		Material (Contract)	212.55	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24		
		Machinery (Contract)	65.40	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24		
	Recurrent Maintenance - Northern Province	Labour (Direct)	36.00	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24		
		Material (Contract)	156.00	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24		
		Machinery (Contract)	48.00	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24		
	Periodic Maintenance - Northern Province	Labour (Direct)	34.95	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24		
		Material (Contract)	151.45	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24		
		Machinery (Contract)	46.60	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24		
		Labour (Direct)	15.00	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24		

Department/ Line Agency/ Ministry	Description	Procurement Category (Goods, Works, & Services)	Budgetary Allocation 2024 Estimated cost (Rs. Ma)	Source of Financing / Name of the Donor	Procurement method (ICB,LIB , LNB, NCB,	Level of Authority	Priority status	Current status of procurement preparedness activities	Scheduled date of commencement	Scheduled date of completion	Remarks	Reference to Action Plan
	Routine Maintenance Eastern Province	Material (Contract)	65.00	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24		
		Machinery (Contract)	20.00	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24		
	Recurrent Maintenance - Eastern Province	Labour (Direct)	59.25	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24		
		Material (Contract)	256.75	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24		
		Machinery (Contract)	79.00	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24		
	Periodic Maintenance - Eastern Province	Labour (Direct)	23.25	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24		
		Material (Contract)	100.75	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24		
		Machinery (Contract)	31.00	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24		
	Routine Maintenance - Eastern (Akkareipattu) Province	Labour (Direct)	21.00	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24		
		Material (Contract)	91.00	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24		
		Machinery (Contract)	28.00	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24		

Department/ Line Agency/ Ministry	Description	Procurement Category (Goods, Works, & Services)	Budgetary Allocation 2024 Estimated cost (Rs. Mn)	Source of Financing / Name of the Donor	Procurement method (ICB, LIB, LNB, NCB,	Level of Authority	Pri ority stat us	Current status of procurement preparedness activities	Scheduled date of commencem ent	Scheduled date of completion	Remarks	Refer ence to Ac Plan
	Recurrent Maintenance - Eastern (Akkareipattu) Province	Labour (Direct)	18.00	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24		
		Material (Contract)	78.00	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24		
		Machinery (Contract)	24.00	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24		
	Periodic Maintenance - Eastern (Akkareipattu) Province	Labour (Direct)	36.00	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24		
		Material (Contract)	156.00	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24		
		Machinery (Contract)	48.00	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24		
	Urgent Maintenance - All Province	Work	2,250.00	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24		
	Flood Damages All Province	Work	1,540.00	GOSL	NCB	DPC	P	not commenced	Jan 2024 (Procurement work)	Dec-24		
	Flood Damages Construction Division		460.00								Rajamawatha Extention Project	
	Fund Transfer - Construction Division		1,250.00									
Fund Transfer - Special Project		500.00										
Total												

Department Line Agency/ Ministry	Description	Procurement Category (Goods, Works, & Services)	Budgetary Allocation 2024 Estimated cost (Rs. Mn)	Source of Financing / Name of the Donor	Procurement method (IC B, LIB, LNB, NCB,	Level of Authority	Priority status	Current status of procurement preparedness activities	Scheduled date of commencement	Scheduled date of completion	Remarks	Reference Action Plan
12. Rural Road Reawakening Programme (Magnum)												
Ministry of Transport & Highway	Rural Roads Reawakening Program/Division	Works	10,300.00	GOSL	According to Procurement Guidelines	MPC	N	Estimating	15/01/2024 onwards	31.12.2024	Procurement will be carried out by the Implementing Agency (RDA/PRDA/DS). Contract will be awarded to small scale contractors & CBOs.	e2
	Construction of Rural Bridges using old bridge components	Works	1,000.00	GOSL	According to Procurement Guidelines	MPC	N	Procurement Process is on	2024	31.12.2024	Procurement will be carried out by the Implementing Agency (RDA)	118
Total			11,300.00									
13. EXIM Bank of China (Hunan Branch) funded												
Ministry of Transport & Highway	Widening and Improvement of 64.31km roads and Reconstruction of 13 Bridges in Central and Uva Provinces	Works		EXIM Bank of China (Hunan Branch) & Government of Sri Lanka	Unsolicited / Stand-alone Development Proposals	SCAPC	P	Procurement work completed	29.11.2018	31.03.2024	Estimated Cost Rs.20,300.00 and procurement completed last sep 2023.	44
Payments to be disbursed to the contractor			3,565.00									
Difference Rs.25Mn under RDA			25.00									
Total												

Department/ Line Agency/ Ministry	Description	Procurement Category (Goods, Works, & Services)	Budgetary Allocation 2024 Estimated cost (Rs. Mn)	Source of Financing / Name of the Donor	Procurement method (ICB,LIB , LNB, NCB,	Level of Authority	Pri orit y st at	Current status of procurement preparedness activities	Scheduled date of commenceme nt	Scheduled date of completion	Remarks	Refer ence to Action Plan	
Port Access Elevated Highway Project													
Ministry of Transport & Highway	Construction of Ramp 4 Connecting Roads Package-1 - PAEH-CW-05		1,800.00					Waiting for approval of cabinet to proceed procurement works.	Sep-24	Jun-25	Estimated Cost Rs.3000mn		
	Procurement of Supply & Delivery of a Desktop Computer - PAEH-OE-1				OCB	SCAPC	U	Prepared draft tender documents and action is taken to appoint TEC for	Feb-24	Mar-24	Estimated Cost Rs.0.3mn		
	Procurement for the Supply and Installation of Microsoft Windows and Office Packages - PAEH-OE- 2				NCB	PPC	U	Prepared draft tender documents and action is taken to appoint TEC for	Feb-24	Mar-24	Estimated Cost Rs.0.3mn		
	Procurement for the Supply and Installation of Network-Attached Storage - PAEH-OE-3				NCB	PPC	U	Prepared draft tender documents and action is taken to appoint	Feb-24	Mar-24	Estimated Cost Rs.2mn		
	Procurement for the Supply and Installation of Microsoft Teams and Zoom - PAEH-OE-4				NCB	PPC	U	Prepared draft tender documents and action is taken to appoint TEC for	Feb-24	Mar-24	Estimated Cost Rs.0.05mn		
	Construction of Port Access Elevated Highway		11,500.00		ADB	NCB	PPC	U					

Department Line Agency Ministry	Description	Procurement Category (Goods, Works, & Services)	Budgetary Allocation 2024 Estimated cost (Rs. Mn)	Source of Financing / Name of the Donor	Procurement method (ICB, LIB, LNB, NCB,	Level of Authority	Priority status	Current status of procurement preparedness activities	Scheduled date of commencement	Scheduled date of completion	Remarks	Reference Action Plan
	Construction of Maritime Facilitation Center (Building)		3,000.00									11
	Construction of Ramp 4 Connecting Roads Package-2		1,400.00									11
	Construction Supervision of PAEH		454.00									11
	Individual Consultant-Contract Engineer		6.00									11
	Design of Building & Construction Supervision of Port Building		20.00									11
	PMU Expenditure		40.00									11
	Interest Commitment		1,800.00									11
	Domestic Funds (Taxes)		80.00									11
Total			20,100.00									11
15. Integrated Road Investment Program (iRoad1 & iRoad2 Program)												
Ministry of Transport & Highway	Buildings and Structures - Phase I (GOSL-ADB)		8,015.00									63
	Buildings and Structures - Phase II (GOSL-ADB)		7,010.00									64
Total			15,025.00									
16. Extension of Southern Expressway												
Ministry of Transport & Highway	Infrastructure Development - (From Matara to Hambantota GOSL China) Godagama - Beliatta		500.00	GOSL-China	NCB	MPC						8

Department/ Line Agency/ Ministry	Description	Procurement Category (Goods, Works, & Services)	Budgetary Allocation 2024 Estimated cost (Rs. Mn)	Source of Financing / Name of the Donor	Procurement method (ICB, LIB , LNB, NCB,	Level of Authority	Pri orit y st at	Current status of procurement preparedness activities	Scheduled date of commenceme nt	Scheduled date of completion	Remarks	Refer ence to Actio n P
Total			501.00									
17. Ruwanpura Expressway Project												
Expressway-Colombo, Ratnapura, Pelmadulla												
Ministry of Transport & Highway	Building and Structures		3.00									9
	Land and Land Improvements		2,500.00									
Total			2,503.00									
18. Elevated Highway from New Kelani Bridge to Athurugirya												
Ministry of Transport & Highway	Building and Structures		14.00									
	Land and Land Improvements		500.00									
Total			514.00									
19. Transport Connectivity and Asset Management Project												
Ministry of Transport & Highway	Building and Structures		53.00									45
Total			53.00									
20. New Kelani Bridge Construction Project Unit												
Buildings and Structures - Allocation for the Payments			4,700.00									121
Total			4,700.00									
21. Gap Financing of the Road Development Authority's Commitments												
	Gap Financing of the Road Development Authority's Commitments		80,430.00									
Total			80,430.00									

Ces

Department Line Agency/ Ministry	Description	Procurement Category (Goods, Works, & Services)	Budgetary Allocation 2024 Estimated cost (Rs. Mn)	Source of Financing / Name of the Donor	Procurement method (ICB, LIB, LNB, NCB)	Level of Authority	Priority status	Current status of procurement preparedness activities	Scheduled date of commencement	Scheduled date of completion	Remarks	Reference to Action Plan
21. Others												
Ministry of Transport & Highway	Recurring (Road Maintenance and Improvement)		9,500.00									24-29
	Infrastructure and Safety		100.00									31
	Traffic Management		150.00									32
	Marine Drive Extension up to Panadura		100.00									46
	Land Acquisition for Completed and Ongoing Projects		5,500.00									48
	Surveys, Investigations and Feasibility Studies		71.00									49
	Enhancement of National Traffic Database and Capacity Building (GOSL- KOICA)		165.00									59
Total			15,586.00									
Grand Total of the Ministry of Transport and Highways (Highways Section)												320,083.00

Total estimated amount for Ministry of Transport & Highways (Highways Section) for the year 2024 as per the Procurement Plan : Rs.mn. 320,083.00

Checked by :

Recommended by :

Approved by :

(Secretary Ministry of Transport and Highways)

Eng. Ranjitha Jayasinghe